

### Far North Project Report District Council COMMUNITY GRANT FUND - LOCAL

At the completion of a project that received community funding, recipients are required, as stated in the Community Grant Policy, to submit a Project Report to the Community Board. Project Reports are to be received no later than two months after the completion of the project or if the activity is ongoing, within two months of the funding being spent.

Applicants who fail to provide a project report within the required time will not be considered for future funding.

Please return the completed form to:
Governance Support
Far North District Council
Private Bag 752
KAIKOHE 0440
or email to: <u>governance@fndc.govt.nz</u> (PDF attachment via email is preferred)

Name of organisation:	Whangaroa Community Trust	
Name & location of project:	Kaeo Recreation	
Date of project/activity:	22/8/17- Present	
Which Community Board did you receive funding from?		
Te Hiku	Kaikohe-Hokianga 🛛 🖌 Bay of Islands-Whangaroa	
Amount received from the Community Fund: s 4000		

#### Please give details of how the money was spent:

Your contribution to the project and the funding you received from the Community Board must be accounted for
Attach supplier receipts or bank statements to show proof of expenditure of Community Board funds.

Supplier/Description	\$amount	Receipt/s attached (please tick)
Mural Poster print calling for submissions	\$ 32	
Hard ware/ paint - 25.98 +12.39+193.80+212.63+18 +469.20*	\$ 932	
Union Church hall Hire \$50/ Winning gift voucher \$100	\$ 150	
Professional fees Fees Yazma Smith Chq Stub 128 Community coordinator 40 hours (20 hrs volunteer time)	\$ 1300	
* Timber purchased with timber required for the playground, total receit value \$1072.27	\$ 2414	

#### Give a brief description of the highlights of your project including numbers participating:

In total , 12 submissions for the mural design for both the inside and outside of the toilet where submitted and put on view for the community to vote for the chosen design, votes where received via face book and from people viewing the designs on display. A \$100 gift voucher was purchased as a prize for the winning exterior desighn. The artist Yazma smith worked with the concept design to ensure that it was also culturally sensitive. For the initial painting of the base colours we had 6 volunteers helping, the detail was painted by Yazmia smith and Ramona cording who provided the winning concept design. The interior design selected was painted and designed by the community coordinator Angela Norman , total painting time 40 hrs for the interior. The exterior also took an additional 40 + hours to produce due to the detail required.

Please note the original project outline was planned and designed by the funding coordinator who left before the project started, while I was abscent having major surgery.

### Describe the main findings in your evaluation of the project/event; describe how your project/ event benefited the community:

The community loves the design and while the interior was being painted, tourists and kids think the pukekos and maori/english wording is fantastic, we are still receiving positive feed back on the mural 1 year on from visiting tourists who now make a special stop to visit kaeo and the toilets. The mural project was happening at the same time as the installation of the playground, paint from the playground project was also used to give an overall colour scheme. Posts bought from Carters for the playground and privacy fence in front of the toilets where purchased together. As with any project there where some unseen circumstances and alterations. Some of the posts for the toilet roof and privacy fence in front of the toilet walls had to be used on the playground as the posts where too short. The posts for the privacy fence are currently in storage and will be installed with the next round of work. Once the mural was completed, the planning and design of the Garden roof and mural was found to be in adequate in the planning of the roof design and installation, plus with the mural , the garden roof feature would detract from the mural. We approached council to redirect the remaining funds towards shelter over the picnic tables. This was to be done earlier this year with whangaroa college and the building pod, unfortunately the teacher left and the college was unable to support the project of building the shade structures over the picnic tables. We have just recently found a builder to help and we are awaiting a quote to use his time effectively to complete 2 projects.. The shade structures and the installation of the new are awaiting to use his time effectively to complete 2 projects. The shade structures and the installation of the new mangaroa information board with the funds remaining in both pots. The shade structures will give a much needed shelter from the new are awaiting a quote to use his time effectively to complete 2 projects. The shade structures and the installation of the new mangaroa information boar

## Please provide details and attach or email photos and/or any marketing collateral that was produced for your event/project acknowledging the Community Board:

Photos of the	Mural and	nlannod	nicinc table	etructurae	are attached
1 110103 01 1110	initial and	plaincu	picinic table	311 401 41 03	are anaonea.

The final carved bow and stern posts in the design are not covered in the funds raised so far and will be added at a later date.

If you have a Facebook page that we can link to please give details:

#### This report was completed by:

Name:	Angela Norman
Address:	424 Omaunu Road, Kaeo 0479
Phone	mob: 0212458557
Email:	whangaroacc@gmail.com
Date:	9.11.18



### Project Report COMMUNITY GRANT FUND - LOCAL

At the completion of a project that received community funding, recipients are required, as stated in the Community Grant Policy, to submit a Project Report to the Community Board. Project Reports are to be received no later than two months after the completion of the project or if the activity is ongoing, within two months of the funding being spent.

Applicants who fail to provide a project report within the required time will not be considered for future funding.

Please return the completed form to:
Governance Support
Far North District Council
Private Bag 752
KAIKOHE 0440
or email to: <u>governance@fndc.govt.nz</u> (PDF attachment via email is preferred)

Name of organisation:	Whangaroa Community Trust		
Name & location of project:	Kaeo Recreation- Update		
Date of project/activity:	22/8/17- Present		
Which Community Board did you receive funding from?			
Te Hiku	Kaikohe-Hokianga 🛛 🖌 Bay of Islands-Whangaroa		
Amount received from the Community Fund: \$ 4000			

#### Please give details of how the money was spent:

Your contribution to the project and the funding you received from the Community Board must be accounted for
Attach supplier receipts or bank statements to show proof of expenditure of Community Board funds.

upplier/Description	\$amount	Receipt/s attached (please tick)
Previous Report dated 09/11/2018	\$ 2414	
Picnic Table shelters Invoice \$7661.30	\$\$1586	~
	\$	
	\$	
Total:	\$ 4000	

#### Give a brief description of the highlights of your project including numbers participating:

In total , 12 submissions for the mural design for both the inside and outside of the toilet where submitted and put on view for the community to vote for the chosen design, votes where received via face book and from people viewing the designs on display. A \$100 gift voucher was purchased as a prize for the winning exterior desighn. The artist Yazma smith worked with the concept design to ensure that it was also culturally sensitive. For the initial painting of the base colours we had 6 volunteers helping, the detail was painted by Yazmia smith and Ramona cording who provided the winning concept design. The interior design selected was painted and designed by the community coordinator Angela Norman , total painting time 40 hrs for the interior. The exterior also took an additional 40 + hours to produce due to the detail required.

Please note the original project outline was planned and designed by the funding coordinator who left before the project started, while I was abscent having major surgery, hence the implementation of the project costs differ slightly to the application plan.

## Describe the main findings in your evaluation of the project/event; describe how your project/ event benefited the community:

The community loves the design and while the interior was being painted, tourists and kids think the pukekos and maori/english wording is fantastic, we are still receiving positive feed back on the mural 1 year on from visiting tourists who now make a special stop to visit kaeo and the toilets. The mural project was happening at the same time as the installation of the playground, paint from the playground project was also used to give an overall colour scheme. Posts bought from Carters for the playground and privacy fence in front of the toilets where purchased together. As with any project there where some unseen circumstances and alterations. Some of the posts for the toilet roof and privacy fence in front of the toilet walls had to be used on the playground as the posts where too short. The posts for the privacy fence are currently in storage and will be installed with the next round of work. Once the mural was completed, the planning and design of the Garden roof and mural was found to be in adequate in the planning of the roof design and installation plus with the mural, the garden roof feature would detract from the mural. We approached council to redirect the remaining funds towards shelter over the picnic tables. This was to be done earlier this year with whangaroa college and the building pod, unfortunately the teacher left and the college was unable to support the project of building the shade structures over the picnic tables. We have just recently found a builder AJ Construction to help and we are awaiting a quote to use his time effectively to complete 2 projects... The shade structures and the installation of the new whangaroa information board with the funds remaining in both pots. The shade structures will give a much needed shelter from the hard sun as many preschools use the park on a regular basis and the whole area is being regularly used with whanau groups. The aim is to complete both of these out standing projects before Xmas of 2018, we are negotiating with the local builder to complete these projects.

# Please provide details and attach or email photos and/or any marketing collateral that was produced for your event/project acknowledging the Community Board:

Photos of the Mural and planned picinc table structures are attached
--

The final carved bow and stern posts in the design are not covered in the funds raised so far and will be added at a later date.

#### If you have a Facebook page that we can link to please give details:

#### This report was completed by:

Name:	Angela Norman
Address:	424 Omaunu Road, Kaeo 0479
Phone	mob: 0212458557
Email:	whangaroacc@gmail.com
Date:	9.11.18