

# North Hokianga Roding Working Group

Update Report

30 September 2024

## Update Report at 30 September 2024

### Slips

West Coast Road slip sites have been awarded to Ventia (NZ) Ltd and construction to commence this month, October 2024. Ventia have started to connect with local subcontractor in Panguru with the following points highlighted.

- Meeting with local community/Kaumatua before project starts
- As the site is close to Nahareta Urupa, work will stop for duration of any Tangi.
- Site blessing to be arranged.

Road	Location	Indicative Cost	Project Phase	Estimated Construction Commencement	Remediation
West Coast Road	Motuti	\$3,320,000.00	Construction	Oct-24	100m long Reinforced Concrete Pile Wall (900mm dia. In 914mm steel casing, 13.35m long each @ 1.7m c/c), with capping beam and new TL-3 guardrail. Temporary Traffic allows 1 lane open under traffic control.
West Coast Road	Panguru	\$970,000.00	Construction	Oct-24	70m long 3 rows of 300mm Ø driven timber piles at 8.0m deep @ 1.5m c/c with MSE embankment above comprising of 3 layers of

					6.0m geogrid. Temporary Traffic allows 1 lane open under traffic control.
<b>Pawarenga Road</b>	Devil's Elbow	\$3,105,000.00	Design	Jan-25	4.5 metre high MSE wall with 2 rows of 350 SED timber shear bored and placed piles of 9m length. New culvert. Spacing and length of piles tbc through Detailed Design (happening currently). Detailed Design issued Sept. 2024
<b>Kaitaia-Awaroa Road</b>	5km Sth Wainui Junction	\$545,000.00	Design	Jan-25	Fill Buttress with shear key. Detailed Design issued Sept. 2024
<b>Kaitaia-Awaroa Road</b>	5km East Herekino Junction	\$651,000.00	Design	Jan-25	Timber Pole Retaining Wall. 7 metre long, 325 H5 SED poles at 1.2 metre centres, bored and placed with concrete filled sockets. Detailed Design issued Sept. 2024
<b>Mangamuka Road</b>	3km West State Highway 1	\$1,140,000.00	Design	Jan-25	Bored and Placed Steel H-Pile Retaining Wall. This option involves constructing a cantilevered wall using 400WC202 steel H-piles spaced at 1.5-meter intervals with SG8 timber railings, embedded in a concrete filled socket. The wall is offset 2m from the current edge line of the southeast bound land to accommodate narrow shoulder and guard rail. Detailed Design analysis following option decision is showing that this steel post retaining wall with welded steel sections is at the extent of its capacity, and not meeting Bridge Manual requirements. Pile spacing needs to reduce, increasing pile numbers by up to 4, and 16 metre steel anchors needed. Discussed Design Review plan that will apply to this site and engaging this asap to work alongside Beca. Cost is growing exponentially. 30% contingency included in current engineer's estimate will be used up easily... Detailed Design issue was due for issued Sept. 2024
<b>Mangamuka Road</b>	Near No. 468 Mangamuka Rd/just prior to Tutekehua	\$138,000.00	Design	Jan-25	Maintenance approach being considered. High – Med Priority in overall list of Ph 3
<b>Mangamuka Road</b>	3kms before Kohukohu / Broadwood Junction	\$172,500.00	Design	Jan-25	To be determined, no investigations completed yet. Highest Priority in overall list of Ph 3

<b>Paponga Road</b>	Broadwood end Paponga Road	\$805,000.00	Design	Jan-25	To be determined, no investigations completed yet. High – Med Priority in overall list of Ph 3
<b>Smith Road</b>	Herekino	\$109,250.00	Design	TBA	Medium Priority in overall list of Ph 3
<b>Whangape Road</b>		\$575,000.00	Design	Apr-25	To be determined, no investigation completed yet. High - Med Priority in overall list of Ph 3

## Road Upgrade and Renewals

- West Coast Road Seal Extension – 1.93km length
- Pawarenga Road Reseal Total – 1.47km length
- West Coast Road Reseal Total – 11km length

Description	Road Name	Location (RP)	Length (m)	Commencement Date
Seal Extension	West Coast Road	25167-27100	1,933	Feb 2025
Sealed Road Resurfacing	Pawarenga Road	11970 - 13440	1,470	Feb. 2025
Sealed Road Resurfacing	West Coast Road	1648 - 2297	649	Feb. 2025
Sealed Road Resurfacing	West Coast Road	4404 - 6074	1,670	Feb. 2025
Sealed Road Resurfacing	West Coast Road	6588 - 10775	4,187	Feb. 2025
Sealed Road Resurfacing	West Coast Road	11164 - 12300	1,136	Feb. 2025
Sealed Road Resurfacing	West Coast Road	12355 - 15823	3,468	Feb. 2025

As some of these sites are dependent on slip repairs being completed both the resurfacing and seal extension projects in this area will be timed to the completion of slip repairs. This allows the roads to be repaired before heavy construction commences on the West Coast Road seal extension and allows the contractor to mobilise the sealing operation efficiently.

## Road Maintenance

Maintenance works across the area completed for the month of August and September as follows:

- **2.48km length for channel hand clearing**

Dispatch ID	Road	Start	End	Length	Priority	Asset Type	Fault	Call Type	Call Status	Actual Completed Date
92528	WEST COAST ROAD (KOHUKOHU)	10573	10713	140	Priority 2	Surface Water Channels	Channel hand clearing - Blocked (m)	Contractor	Complete	17/09/2024 10:26:38
92529	WEST COAST ROAD (KOHUKOHU)	10676	10736	60	Priority 2	Surface Water Channels	Channel hand clearing - Blocked (m)	Contractor	Complete	17/09/2024 10:54:47
92530	WEST COAST ROAD (KOHUKOHU)	10728	10808	80	Priority 2	Surface Water Channels	Channel hand clearing - Blocked (m)	Contractor	Complete	17/09/2024 11:05:43
92531	WEST COAST ROAD (KOHUKOHU)	10823	10863	40	Priority 2	Surface Water Channels	Channel hand clearing - Blocked (m)	Contractor	Complete	17/09/2024 11:18:51
92532	WEST COAST ROAD (KOHUKOHU)	10940	11100	160	Priority 2	Surface Water Channels	Channel hand clearing - Blocked (m)	Contractor	Complete	17/09/2024 13:15:53
92533	WEST COAST ROAD (KOHUKOHU)	11069	11129	60	Priority 2	Surface Water Channels	Channel hand clearing - Blocked (m)	Contractor	Complete	17/09/2024 13:24:14
92534	WEST COAST ROAD (KOHUKOHU)	11065	11185	120	Priority 2	Surface Water Channels	Channel hand clearing - Blocked (m)	Contractor	Complete	17/09/2024 13:39:54

<b>92611</b>	WEST COAST ROAD (KOHUKOHU)	19025	19105	80	Priority 2	Surface Water Channels	Channel hand clearing - Blocked (m)	Contractor	Complete	18/09/2024 09:18:25
<b>92612</b>	WEST COAST ROAD (KOHUKOHU)	19083	19203	120	Priority 2	Surface Water Channels	Channel hand clearing - Blocked (m)	Contractor	Complete	18/09/2024 09:35:35
<b>92613</b>	WEST COAST ROAD (KOHUKOHU)	18933	19033	100	Priority 2	Surface Water Channels	Channel hand clearing - Blocked (m)	Contractor	Complete	18/09/2024 11:02:34
<b>92614</b>	WEST COAST ROAD (KOHUKOHU)	18902	19002	100	Priority 2	Surface Water Channels	Channel hand clearing - Blocked (m)	Contractor	Complete	18/09/2024 11:11:43
<b>92615</b>	WEST COAST ROAD (KOHUKOHU)	18865	18965	100	Priority 2	Surface Water Channels	Channel hand clearing - Blocked (m)	Contractor	Complete	18/09/2024 11:19:39
<b>92616</b>	WEST COAST ROAD (KOHUKOHU)	18845	19005	160	Priority 2	Surface Water Channels	Channel hand clearing - Blocked (m)	Contractor	Complete	18/09/2024 11:47:53
<b>92617</b>	WEST COAST ROAD (KOHUKOHU)	18741	18901	160	Priority 2	Surface Water Channels	Channel hand clearing - Blocked (m)	Contractor	Complete	18/09/2024 12:12:34
<b>92618</b>	WEST COAST ROAD (KOHUKOHU)	18693	19693	1000	Priority 2	Surface Water Channels	Channel hand clearing - Blocked (m)	Contractor	Complete	18/09/2024 15:11:31

- 5 culverts cleared

Dispatch ID	Road	Start	End	Length	Priority	Asset Type	Fault	Call Type	Call Status	Actual Completed Date
89328	PAWARENGA ROAD	8076			Routine	Drainage	Culvert clear 2m - Blocked ent (ea) R	Contractor	Complete	05/08/2024 08:06:16
91604	PROCTOR ROAD	1402			Emergency/Call Out	Drainage	Culvert digger clear 2m - Blocked ent (ea)	RFS Public	Complete	02/09/2024 15:45:00
91600	WEST COAST ROAD (KOHUKOHU)	36285			Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Complete	24/09/2024 12:20:00
91601	WEST COAST ROAD (KOHUKOHU)	36267			Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	RFS Public	Complete	02/09/2024 15:56:00
91603	WEST COAST ROAD (KOHUKOHU)	35975			Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Complete	24/09/2024 12:20:00

- **20m length new/renewal culvert installed**

Dispatch ID	Road	Start	End	Length	Priority	Asset Type	Fault	Call Type	Call Status	Actual Completed Date
42290	HUMPHREY ROAD	3165	3173	8	Priority 1	Drainage	Culvert new install - Inadequate capacity (m)	Council Inspector	Complete	24/09/2024 15:07:00
87793	RUNARUNA ROAD	5425	5437	12	Priority 1	Drainage	Culvert renewal - Inadequate/damaged (m)	Contractor	Complete	29/07/2024 10:51:00

- **68km length graded**

Dispatch ID	Road	Start	End	Length	Priority	Asset Type	Fault	Call Type	Call Status	Actual Completed Date
92263	KOWHITIKARU ROAD	0	2400	2400	Routine	Pavement - Unsealed	Grading - x-fall/potholes/corrugation/rut (m) R	Contractor	Complete	12/09/2024 10:36:00
90211	MOTUKARAKA POINT ROAD	0	1996	1996	Routine	Pavement - Unsealed	Grading - x-fall/potholes/corrugation/rut (m) R	Contractor	Complete	21/08/2024 14:13:00
82802	MOTUTI ROAD	0	4236	4236	Routine	Pavement - Unsealed	Grading - x-fall/potholes/corrugation/rut (m) R	RFS Public	Complete	19/08/2024 07:22:00

<b>91066</b>	PAPONGA ROAD	13217	15691	2474	Routine	Pavement - Unsealed	Grading - x-fall/potholes/corrugation/rut (m) R	Contractor	Complete	28/08/2024 13:48:00
<b>91129</b>	PAWARENGA ROAD	7675	18998	11323	Routine	Pavement - Unsealed	Grading - x-fall/potholes/corrugation/rut (m) R	Contractor	Complete	28/08/2024 08:25:00
<b>90811</b>	PROCTOR ROAD	0	3771	3771	Routine	Pavement - Unsealed	Grading - x-fall/potholes/corrugation/rut (m) R	Contractor	Complete	26/08/2024 08:36:00
<b>87418</b>	RANGI POINT ROAD	0	7296	7296	Routine	Pavement - Unsealed	Grading - x-fall/potholes/corrugation/rut (m) R	Contractor	Complete	19/08/2024 16:01:00
<b>91639</b>	RANGI POINT ROAD	0	7296	7296	Routine	Pavement - Unsealed	Grading - x-fall/potholes/corrugation/rut (m) R	Contractor	Complete	09/09/2024 08:23:00
<b>92260</b>	RUNARUNA ROAD	0	9376	9376	Routine	Pavement - Unsealed	Grading - x-fall/potholes/corrugation/rut (m) R	Contractor	Complete	12/09/2024 10:29:00
<b>92262</b>	TE KARAKA ROAD	0	3828	3828	Routine	Pavement - Unsealed	Grading - x-fall/potholes/corrugation/rut (m) R	Contractor	Complete	12/09/2024 10:35:00
<b>91870</b>	WEST COAST ROAD (KOHUKOHU)	25150	39214	14064	Routine	Pavement - Unsealed	Grading - x-fall/potholes/corrugation/rut (m) R	Contractor	Complete	09/09/2024 08:23:00



- 51 sealed road potholes filled

Dispatch ID	Road	Start	End	Length	Priority	Asset Type	Fault	Call Type	Call Status	Actual Completed Date
91477	PAWARENGA ROAD	2176	2176	0	Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	29/08/2024 11:18:16
89213	PAWARENGA ROAD	529			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	05/08/2024 08:22:42
89214	PAWARENGA ROAD	770			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	05/08/2024 08:22:42
93795	PAWARENGA ROAD	6523			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	25/09/2024 11:59:53
93796	PAWARENGA ROAD	6333			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	25/09/2024 12:05:24
93797	PAWARENGA ROAD	3058			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	25/09/2024 12:15:27
93798	PAWARENGA ROAD	2247			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	25/09/2024 12:21:16
93799	PAWARENGA ROAD	785			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	25/09/2024 12:26:50
93800	PAWARENGA ROAD	513			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	25/09/2024 12:34:34
93801	PAWARENGA ROAD	2550			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	25/09/2024 12:48:24

<b>93802</b>	PAWARENGA ROAD	2833			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	25/09/2024 12:56:17
<b>93803</b>	PAWARENGA ROAD	3195			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	25/09/2024 13:00:27
<b>93804</b>	PAWARENGA ROAD	3249			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	25/09/2024 13:05:06
<b>93805</b>	PAWARENGA ROAD	6252			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	25/09/2024 13:13:58
<b>91478</b>	RUNARUNA ROAD	8963	8963	0	Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	29/08/2024 11:52:43
<b>93806</b>	WEST COAST ROAD (KOHUKOHU)	9856			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	25/09/2024 15:26:25
<b>93698</b>	WEST COAST ROAD (KOHUKOHU)	10036			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	24/09/2024 10:54:09
<b>93699</b>	WEST COAST ROAD (KOHUKOHU)	10090			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	24/09/2024 10:58:43
<b>93700</b>	WEST COAST ROAD (KOHUKOHU)	10193			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	24/09/2024 11:04:59
<b>93701</b>	WEST COAST ROAD (KOHUKOHU)	10235			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	24/09/2024 12:34:01

<b>93702</b>	WEST COAST ROAD (KOHUKOHU)	10421			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	24/09/2024 13:03:16
<b>93703</b>	WEST COAST ROAD (KOHUKOHU)	15371			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	24/09/2024 14:13:24
<b>93704</b>	WEST COAST ROAD (KOHUKOHU)	14363			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	24/09/2024 14:20:56
<b>93705</b>	WEST COAST ROAD (KOHUKOHU)	13678			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	24/09/2024 14:29:45
<b>93706</b>	WEST COAST ROAD (KOHUKOHU)	12018			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	24/09/2024 14:45:03
<b>93707</b>	WEST COAST ROAD (KOHUKOHU)	12879			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	24/09/2024 14:51:15
<b>93708</b>	WEST COAST ROAD (KOHUKOHU)	14892			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	24/09/2024 15:05:02
<b>93709</b>	WEST COAST ROAD (KOHUKOHU)	16746			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	24/09/2024 15:16:34
<b>93710</b>	WEST COAST ROAD (KOHUKOHU)	16861			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	24/09/2024 15:26:17

<b>93711</b>	WEST COAST ROAD (KOHUKOHU)	20381			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	24/09/2024 15:38:37
<b>93712</b>	WEST COAST ROAD (KOHUKOHU)	23001			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	24/09/2024 15:59:17
<b>93713</b>	WEST COAST ROAD (KOHUKOHU)	22948			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	24/09/2024 16:06:01
<b>93714</b>	WEST COAST ROAD (KOHUKOHU)	22328			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	24/09/2024 16:14:54
<b>93715</b>	WEST COAST ROAD (KOHUKOHU)	21720			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	24/09/2024 16:19:55
<b>93716</b>	WEST COAST ROAD (KOHUKOHU)	21062			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	24/09/2024 16:26:39
<b>93717</b>	WEST COAST ROAD (KOHUKOHU)	21060			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	24/09/2024 16:34:18
<b>93718</b>	WEST COAST ROAD (KOHUKOHU)	21039			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	24/09/2024 16:32:06
<b>91479</b>	WEST COAST ROAD (KOHUKOHU)	1095	1095	0	Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	29/08/2024 13:34:31

<b>91077</b>	WEST COAST ROAD (KOHUKOHU)	5102			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	29/08/2024 13:25:39
<b>91087</b>	WEST COAST ROAD (KOHUKOHU)	9517			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	29/08/2024 13:15:25
<b>89173</b>	WEST COAST ROAD (KOHUKOHU)	19450			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	05/08/2024 08:22:42
<b>89174</b>	WEST COAST ROAD (KOHUKOHU)	19487			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	05/08/2024 08:22:42
<b>88590</b>	WEST COAST ROAD (KOHUKOHU)	6005			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	05/08/2024 08:22:42
<b>88591</b>	WEST COAST ROAD (KOHUKOHU)	6002			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	05/08/2024 08:22:42
<b>88592</b>	WEST COAST ROAD (KOHUKOHU)	9962			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	05/08/2024 08:22:42
<b>88593</b>	WEST COAST ROAD (KOHUKOHU)	8056			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	05/08/2024 08:22:42
<b>88594</b>	WEST COAST ROAD (KOHUKOHU)	8391			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	05/08/2024 08:22:42

<b>89729</b>	WEST COAST ROAD (KOHUKOHU)	15262			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	05/08/2024 16:11:11
<b>89731</b>	WEST COAST ROAD (KOHUKOHU)	15146			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	05/08/2024 15:15:01
<b>89217</b>	WEST COAST ROAD (KOHUKOHU)	20370			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	05/08/2024 08:22:42
<b>89221</b>	WEST COAST ROAD (KOHUKOHU)	23186			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	05/08/2024 08:22:42

- 399 unsealed road potholes filled**

<b>Dispatch ID</b>	<b>Road</b>	<b>Start</b>	<b>End</b>	<b>Length</b>	<b>Priority</b>	<b>Asset Type</b>	<b>Fault</b>	<b>Call Type</b>	<b>Call Status</b>	<b>Actual Completed Date</b>
<b>91563</b>	RUNARUNA ROAD	9334			Routine	Pavement - Unsealed	Potholes - Unsealed (ea) R	Contractor	Complete	30/08/2024 14:42:04
<b>91564</b>	RUNARUNA ROAD	9134			Routine	Pavement - Unsealed	Potholes - Unsealed (ea) R	Contractor	Complete	30/08/2024 14:42:52
<b>91565</b>	RUNARUNA ROAD	8739			Routine	Pavement - Unsealed	Potholes - Unsealed (ea) R	Contractor	Complete	30/08/2024 14:44:00
<b>91566</b>	RUNARUNA ROAD	8617			Routine	Pavement - Unsealed	Potholes - Unsealed (ea) R	Contractor	Complete	30/08/2024 14:44:40

<b>91567</b>	RUNARUNA ROAD	8209			Routine	Pavement - Unsealed	Potholes - Unsealed (ea) R	Contractor	Complete	30/08/2024 14:46:11
<b>91568</b>	RUNARUNA ROAD	8007			Routine	Pavement - Unsealed	Potholes - Unsealed (ea) R	Contractor	Complete	30/08/2024 14:47:02
<b>91570</b>	RUNARUNA ROAD	6320			Routine	Pavement - Unsealed	Potholes - Unsealed (ea) R	Contractor	Complete	30/08/2024 14:51:29
<b>91571</b>	RUNARUNA ROAD	6146			Routine	Pavement - Unsealed	Potholes - Unsealed (ea) R	Contractor	Complete	30/08/2024 14:52:08
<b>91572</b>	RUNARUNA ROAD	5682			Routine	Pavement - Unsealed	Potholes - Unsealed (ea) R	Contractor	Complete	30/08/2024 14:53:22
<b>91573</b>	RUNARUNA ROAD	5490			Routine	Pavement - Unsealed	Potholes - Unsealed (ea) R	Contractor	Complete	30/08/2024 14:54:33
<b>91574</b>	RUNARUNA ROAD	5310			Routine	Pavement - Unsealed	Potholes - Unsealed (ea) R	Contractor	Complete	30/08/2024 14:55:18
<b>91575</b>	RUNARUNA ROAD	5201			Routine	Pavement - Unsealed	Potholes - Unsealed (ea) R	Contractor	Complete	30/08/2024 14:55:56
<b>91576</b>	RUNARUNA ROAD	5113			Routine	Pavement - Unsealed	Potholes - Unsealed (ea) R	Contractor	Complete	30/08/2024 14:56:33
<b>91577</b>	RUNARUNA ROAD	4317			Routine	Pavement - Unsealed	Potholes - Unsealed (ea) R	Contractor	Complete	30/08/2024 14:58:19
<b>91578</b>	RUNARUNA ROAD	3636			Routine	Pavement - Unsealed	Potholes - Unsealed (ea) R	Contractor	Complete	30/08/2024 14:59:52
<b>91579</b>	RUNARUNA ROAD	3025			Routine	Pavement - Unsealed	Potholes - Unsealed (ea) R	Contractor	Complete	30/08/2024 15:01:22

<b>91580</b>	RUNARUNA ROAD	2721			Routine	Pavement - Unsealed	Potholes - Unsealed (ea) R	Contractor	Complete	30/08/2024 15:02:19
<b>91581</b>	RUNARUNA ROAD	2138			Routine	Pavement - Unsealed	Potholes - Unsealed (ea) R	Contractor	Complete	30/08/2024 15:03:48
<b>91582</b>	RUNARUNA ROAD	1841			Routine	Pavement - Unsealed	Potholes - Unsealed (ea) R	Contractor	Complete	30/08/2024 15:04:52
<b>91583</b>	RUNARUNA ROAD	1503			Routine	Pavement - Unsealed	Potholes - Unsealed (ea) R	Contractor	Complete	30/08/2024 15:06:07
<b>91584</b>	RUNARUNA ROAD	1067			Routine	Pavement - Unsealed	Potholes - Unsealed (ea) R	Contractor	Complete	30/08/2024 15:07:09
<b>91585</b>	RUNARUNA ROAD	515			Routine	Pavement - Unsealed	Potholes - Unsealed (ea) R	Contractor	Complete	30/08/2024 15:08:35
<b>91586</b>	RUNARUNA ROAD	309			Routine	Pavement - Unsealed	Potholes - Unsealed (ea) R	Contractor	Complete	30/08/2024 15:09:23
<b>91562</b>	WEST COAST ROAD (KOHUKOHU)	20868			Routine	Pavement - Unsealed	Potholes - Unsealed (ea) R	Contractor	Complete	30/08/2024 14:40:12



- 3,624m<sup>3</sup> maintenance metal used.

Dispatch ID	Road	Start	End	Length	Priority	Asset Type	Fault	Call Type	Call Status	Actual Completed Date
90458	KOWHITIKARU ROAD	0	2401		Routine	Pavement - Unsealed	Running course - Spot aggregate loss (m3) R	Contractor	Complete	23/08/2024 12:38:00
90448	MOTUTI ROAD	0	4236		Routine	Pavement - Unsealed	Running course - Spot aggregate loss (m3) R	Contractor	Complete	23/08/2024 12:09:00
73249	MOTUTI ROAD	0	4100		Routine	Pavement - Unsealed	Running course - Spot aggregate loss (m3) R	RFS Public	Complete	16/08/2024 13:37:00
88436	OTENGI ROAD	0	1584		Routine	Pavement - Unsealed	Running course - Spot aggregate loss (m3) R	Contractor	Complete	23/07/2024 11:12:00
92368	PAWARENGA ROAD	7661	19191		Routine	Pavement - Unsealed	Running course - Spot aggregate loss (m3) R	Contractor	Complete	16/09/2024 13:59:00
85082	PROCTOR ROAD	0	3400		Routine	Pavement - Unsealed	Running course - Spot aggregate loss (m3) R	Contractor	Complete	02/09/2024 15:26:00
89208	RANGI POINT ROAD	0	7296		Routine	Pavement - Unsealed	Running course - Spot aggregate loss (m3) R	Contractor	Complete	31/07/2024 13:01:00
90459	RANGI POINT ROAD	0	7296		Routine	Pavement - Unsealed	Running course - Spot aggregate loss (m3) R	Contractor	Complete	23/08/2024 12:48:00
92369	TE KARAKA ROAD	0	3828		Routine	Pavement - Unsealed	Running course - Spot aggregate loss (m3) R	Contractor	Complete	16/09/2024 14:06:00

<b>92370</b>	WEST COAST ROAD (KOHUKOHU)	25810	39720		Routine	Pavement - Unsealed	Running course - Spot aggregate loss (m3) R	Contractor	Complete	16/09/2024 14:08:00
<b>88435</b>	WINDY HILL ROAD	0	2514		Routine	Pavement - Unsealed	Running course - Spot aggregate loss (m3) R	Contractor	Complete	23/07/2024 11:08:00

• **Other Works Completed – Vegetation, Emergency/Callout and Sign replacement**

Dispatch ID	Road	Start	End	Length	Priority	Asset Type	Fault	Call Type	Call Status	Actual Completed Date
90091	WEST COAST ROAD (KOHUKOHU)	14913	14916	3	Emergency/Call Out	Environment	Remove material - Overslip (>1m3)	RFS Public	Complete	20/08/2024 10:55:00
90092	WEST COAST ROAD (KOHUKOHU)	15325	15328	3	Emergency/Call Out	Environment	Remove material - Overslip (>1m3)	Contractor	Complete	20/08/2024 10:58:00
90449	MOTUTI ROAD	0	4220	4220	Routine	Vegetation	Road envelope - Vege corridor (m) R	Contractor	Complete	26/08/2024 08:39:00
91511	RANGI POINT ROAD	0	7296	7296	Routine	Vegetation	Road envelope - Vege corridor (m) R	Contractor	Complete	30/08/2024 08:13:00
91263	TE KARAKA ROAD	0	3828	3828	Routine	Vegetation	Road envelope - Vege corridor (m) R	Contractor	Complete	29/08/2024 10:52:00
91264	WEST COAST ROAD (KOHUKOHU)	25153	39719	14566	Routine	Vegetation	Road envelope - Vege corridor (m) R	Contractor	Complete	29/08/2024 10:55:00
91156	WEST COAST ROAD (KOHUKOHU)	0	20114	20114	Routine	Vegetation	Road envelope - Vege corridor (m) R	Contractor	Complete	28/08/2024 09:12:00

93719	PAWARENGA ROAD	10998			Routine	Signs	Sign replace - Damaged PWs (ea) R	Contractor	Complete	24/09/2024 17:23:17
-------	----------------	-------	--	--	---------	-------	-----------------------------------	------------	----------	---------------------

### **Maintenance Works Programmed for October & November**

Dispatch ID	Road	Start	End	Priority	Asset Type	Fault	Call Type	Call Status	Programme
48559	KOHE ROAD	657		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
67247	KOHE ROAD	3303		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
78982	KOHE ROAD	1583		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
78983	KOHE ROAD	1857		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
78984	KOHE ROAD	2326		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
78985	KOHE ROAD	2382		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
78987	KOHE ROAD	2982		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
78989	KOHE ROAD	3303		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
79538	KOWHITIKARU ROAD	596		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
79539	KOWHITIKARU ROAD	786		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
79540	KOWHITIKARU ROAD	986		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24

79541	KOWHITIKARU ROAD	1550		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
67636	KOWHITIKARU ROAD	1550		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
43298	KOWHITIKARU ROAD	2006		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
79560	MATAWERA ROAD	1320		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
79561	MATAWERA ROAD	2390		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
79543	MIHIRAU ROAD	152		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
52523	MOTUTI ROAD	2052		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
68169	MOTUTI ROAD	595		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
79536	OTENGI ROAD	85		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
67103	PAWARENGA ROAD	7060		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
67299	PROCTOR ROAD	902		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
67327	PROCTOR ROAD	2928		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
79033	PROCTOR ROAD	711		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
79035	PROCTOR ROAD	1040		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
79038	PROCTOR ROAD	1732		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24

79039	PROCTOR ROAD	1870		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
79040	PROCTOR ROAD	2059		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
79044	PROCTOR ROAD	2873		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
79045	PROCTOR ROAD	2938		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
80370	PROCTOR ROAD	10		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
79662	PUKETAWA ROAD	20		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
35006	RANGI POINT ROAD	1522		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
67468	RUNARUNA ROAD	7684		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
86663	SAWYER ROAD	27		Priority 2	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
79609	TE KARAKA ROAD	1282		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
79615	TE KARAKA ROAD	3250		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
79618	TE KARAKA ROAD	3510		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
70984	TE KARAKA ROAD	963		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
68135	TE KARAKA ROAD	3470		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
72899	TE KARAKA ROAD	1010		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24

79025	TE UMUHUKI ROAD	640		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
79026	TE UMUHUKI ROAD	717		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
79592	WAIROA STREAM ROAD	185		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
79593	WAIROA STREAM ROAD	370		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
79594	WAIROA STREAM ROAD	446		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
48731	WAIROA STREAM ROAD	83		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
71106	WEST COAST ROAD (KOHUKOHU)	37752		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
80228	WEST COAST ROAD (KOHUKOHU)	7136		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
80229	WEST COAST ROAD (KOHUKOHU)	7385		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
80257	WEST COAST ROAD (KOHUKOHU)	14980		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
80299	WEST COAST ROAD (KOHUKOHU)	19416		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
78980	WEST COAST ROAD (KOHUKOHU)	10623		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24

82883	WEST COAST ROAD (KOHUKOHU)	21124		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
81186	WEST COAST ROAD (KOHUKOHU)	1544		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
79595	WINDY HILL ROAD	117		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
79597	WINDY HILL ROAD	221		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
79598	WINDY HILL ROAD	543		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
79599	WINDY HILL ROAD	650		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
79600	WINDY HILL ROAD	727		Priority 1	Drainage	Culvert digger clear 2m - Blocked ent (ea)	Contractor	Dispatched	Oct-24
68374	MATAWERA ROAD	3712	3721	Priority 1	Drainage	Culvert renewal - Inadequate/damaged (m)	Contractor	Dispatched	Oct-24
36164	MIHIRAU ROAD	301	1601	Priority 1	Drainage	Culvert renewal - Inadequate/damaged (m)	Contractor	Dispatched	Oct-24
54185	TAMAHO ROAD	520	520	Priority 1	Drainage	Culvert renewal - Inadequate/damaged (m)	Contractor	Dispatched	Oct-24
93032	PAWARENGA ROAD	0	7730	Cyclic	Vegetation	Edge cyclic spraying - Vegetation (m) C	Contractor	Entered	Oct-24
92888	PAWARENGA ROAD	17399	17859	Cyclic	Vegetation	Edge cyclic spraying - Vegetation (m) C	Contractor	Entered	Oct-24
92872	WEST COAST ROAD (KOHUKOHU)	25810	25927	Cyclic	Vegetation	Edge cyclic spraying - Vegetation (m) C	Contractor	Entered	Oct-24

92987	WEST COAST ROAD (KOHUKOHU)	0	25167	Cyclic	Vegetation	Edge cyclic spraying - Vegetation (m) C	Contractor	Entered	Oct-24
93007	WHANGAPE ROAD	0	1318	Cyclic	Vegetation	Edge cyclic spraying - Vegetation (m) C	Contractor	Entered	Oct-24
93021	HOHAIA ROAD	0	360	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered	Oct-24
92891	IRVINE ROAD	0	169	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered	Oct-24
92673	KOHE ROAD	0	4714	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered	Oct-24
92681	KOWHITIKARU ROAD	0	2401	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered	Oct-24
92873	MATAWERA ROAD	0	6363	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered	Oct-24
92972	MIHIRAU ROAD	0	784	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered	Oct-24
92933	MOTUTI ROAD	0	4236	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered	Oct-24
92670	OTENGI ROAD	0	1584	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered	Oct-24
92896	PAPONGA ROAD	0	15660	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered	Oct-24
92817	PAWARENGA ROAD	7661	17399	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered	Oct-24
92715	PAWARENGA ROAD	17859	19191	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered	Oct-24
92893	PROCTOR ROAD	0	3819	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered	Oct-24



93022	PUKETAWA ROAD	0	990	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered	Oct-24
92991	RANGI POINT ROAD	0	7296	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered	Oct-24
92934	RUNARUNA ROAD	0	9376	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered	Oct-24
92737	TAMAHO ROAD	0	1125	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered	Oct-24
92840	TAUTORO ROAD	0	352	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered	Oct-24
92645	TE KARAKA ROAD	0	3828	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered	Oct-24
92735	TE UMUHUKI ROAD	0	781	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered	Oct-24
92807	WAIROA STREAM ROAD	0	465	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered	Oct-24
93037	WEST COAST ROAD (KOHUKOHU)	25927	39720	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered	Oct-24
92801	WEST COAST ROAD (KOHUKOHU)	25167	25810	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered	Oct-24
92984	WHANGAPE ROAD	1318	13351	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered	Oct-24
92770	WINDY HILL ROAD	0	2514	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered	Oct-24
67467	RUNARUNA ROAD	7192	7205	Priority 1	Drainage	Culvert new install - Inadequate capacity (m)	Contractor	Dispatched	Nov-24
35390	PAWARENGA ROAD	18235	18243	Priority 1	Drainage	Culvert renewal - Inadequate/damaged (m)	Contractor	Dispatched	Nov-24

55245	PAWARENGA ROAD	9474	9484	Priority 1	Drainage	Culvert renewal - Inadequate/damaged (m)	Contractor	Dispatched	Nov-24
66155	WHANGAPE ROAD	11042	11051	Priority 1	Drainage	Culvert renewal - Inadequate/damaged (m)	Contractor	Dispatched	Nov-24
47698	WHANGAPE ROAD	8398	8413	Priority 1	Drainage	Culvert renewal - Inadequate/damaged (m)	Contractor	Dispatched	Nov-24
35653	WHANGAPE ROAD	9544	9552	Priority 1	Drainage	Culvert renewal - Inadequate/damaged (m)	Contractor	Dispatched	Nov-24

## Dust Suppression

DESCRIPTION (ROAD NAME)	AREA	UNIT	START RP	END RP	LENGTH (m)	WIDTH (m)	QUANTITY (AREA)
Pawarenga Road	North	m <sup>2</sup>	10,728	10,838	110	6.0	660
Pawarenga Road	North	m <sup>2</sup>	13,110	13,510	400	6.0	2400
West Coast Road	North	m <sup>2</sup>	25,701	25,812	111	6.0	666
West Coast Road	North	m <sup>2</sup>	33,955	34,160	205	6.0	1230
West Coast Road	North	m <sup>2</sup>	39,125	39,260	135	6.0	810

The Dust Matrix is used to select dust suppression sites based on the following four criteria:

1. locations of houses within close proximity to the road (less than 25m),
2. traffic volumes (>130/day),
3. number of Heavy Commercial Vehicles (>30/day) and
4. operating speeds of >65km/h