

## North Hokianga Roding Working Group

Update Report

31 January 2025

### SUMMARY

Emergency slip repair at Panguru:

Ventia (NZ) Ltd took possession of site on 24-Oct-24 and physical works commenced within 10 working days thereof. Wet weather, a 35% increase on scheduled quantity of engineered fill, an approved extension to the Contractor's Christmas break and an overambitious tender programme have impacted the due date for completion, which has now shifted from 7-Jan-25 to 28-Feb-25. A second culvert that was not captured in the construction drawings, was exposed, and will be replaced as added scope to this contract.

Emergency slip repair at Motuti:

CLL Ltd took possession of site on 24-Oct-24 and physical works commenced within 10 working days thereof. A Programme risk has eventuated where TOP ENERGY will only relocate the overhead power line 17-Mar-25. This was initially indicated to get done before the Christmas break. This has caused CLL to respond by looking to mobilise a smaller fixed-mast-drilling rig than what they had planned at tender. This will impact their productivity and may have a flow-on effect to the delivery programme, but other small gains that have been made due to the fact that drilling reached competent material at depths shallower than the construction drawings showed, is anticipated to counterbalance this. The due date for completion is thus currently still anticipated at remaining unchanged on the 15/04/2025.

## Road Upgrade & Renewals - 2024/25

Description	Road Name	Location (RP)	Length (m)	Commencement Date
Seal Extension (Estimate: \$1,200,000.00)	West Coast Road	25167-27100, Waihou Bridge	1,933	Started on site. Estimated Completion on April-2025
Sealed Road Resurfacing	Pawarenga Road	11970 - 13440	1,470	Completed
Sealed Road Resurfacing	West Coast Road	1648 - 2297	649	Completed
Sealed Road Resurfacing	West Coast Road	4404 - 6074	1,670	Feb. 2025
Sealed Road Resurfacing	West Coast Road	6588 - 10775	4,187	Feb. 2025
Sealed Road Resurfacing	West Coast Road	11164 - 12300	1,136	Feb. 2025
Sealed Road Resurfacing	West Coast Road	12355 - 15823	3,468	Feb. 2025

## Slip Sites Update (No changes from Previous Meeting)

Road	Location	Indicative Cost	Project Phase	Estimated Construction Commencement	Remediation
<b>West Coast Road</b>	Motuti	\$3,320,000.00	Construction	Oct-24	100m long Reinforced Concrete Pile Wall (900mm dia. In 914mm steel casing, 13.35m long each @ 1.7m c/c), with capping beam and new TL-3 guardrail. Temporary Traffic allows 1 lane open under traffic control.
<b>West Coast Road</b>	Panguru	\$970,000.00	Construction	Oct-24	70m long 3 rows of 300mm Ø driven timber piles at 8.0m deep @ 1.5m c/c with MSE embankment above comprising of 3 layers of 6.0m geogrid. Temporary Traffic allows 1 lane open under traffic control.
<b>Pawarenga Road</b>	Devil's Elbow	\$3,105,000.00	Design	Feb-25	4.5 metre high MSE wall with 2 rows of 350 SED timber shear bored and placed piles of 9m length. New culvert. Spacing and length of piles tbc through Detailed Design (happening currently). Detailed Design issued Sept. 2024

<b>Kaitaia-Awaroa Road</b>	5km Sth Wainui Junction	\$545,000.00	Design	Feb-25	Fill Buttress with shear key. Detailed Design issued Sept. 2024
<b>Kaitaia-Awaroa Road</b>	5km East Herekino Junction	\$651,000.00	Design	Feb-25	Timber Pole Retaining Wall. 7 metre long, 325 H5 SED poles at 1.2 metre centres, bored and placed with concrete filled sockets. Detailed Design issued Sept. 2024
<b>Mangamuka Road</b>	3km West State Highway 1	\$1,140,000.00	Design	Feb-25	Bored and Placed Steel H-Pile Retaining Wall. This option involves constructing a cantilevered wall using 400WC202 steel H-piles spaced at 1.5-meter intervals with SG8 timber railings, embedded in a concrete filled socket. The wall is offset 2m from the current edge line of the southeast bound land to accommodate narrow shoulder and guard rail. Detailed Design analysis following option decision is showing that this steel post retaining wall with welded steel sections is at the extent of its capacity, and not meeting Bridge Manual requirements. Pile spacing needs to reduce, increasing pile numbers by up to 4, and 16 metre steel anchors needed. Discussed Design Review plan that will apply to this site and engaging this asap to work alongside Beca. Cost is growing exponentially. 30% contingency included in current engineer's estimate will be used up easily... Detailed Design issue was due for issued Sept. 2024
<b>Mangamuka Road</b>	Near No. 468 Mangamuka Rd/just prior to Tutekehua	\$138,000.00	Design	Apr-25	Maintenance approach being considered. High – Med Priority in overall list of Ph 3
<b>Mangamuka Road</b>	3kms before Kohukohu / Broadwood Junction	\$172,500.00	Design	Apr -25	To be determined, no investigations completed yet. Highest Priority in overall list of Ph 3
<b>Paponga Road</b>	Broadwood end Paponga Road	\$805,000.00	Design	Apr -25	To be determined, no investigations completed yet. High – Med Priority in overall list of Ph 3
<b>Smith Road</b>	Herekino	\$109,250.00	Design	TBA	Medium Priority in overall list of Ph 3
<b>Whangape Road</b>		\$575,000.00	Design	Apr-25	To be determined, no investigation completed yet. High - Med Priority in overall list of Ph 3

## Road Maintenance

Maintenance works across the area completed for the month of October and November as follows:

### 970m length for channel hand clearing

Dispatch ID	Road	Start	End	Length	Priority	Asset Type	Fault	Call Type	Call Status	Actual Completed Date
119855	KAITAIA-AWAROA ROAD	6051	7021	970	Priority 2	Surface Water Channels	Channel hand clearing - Blocked (m)	Contractor	Complete	23/01/2025 13:46:00

### 45 sealed road potholes filled

Dispatch ID	Road	Start	End	Quantity	Priority	Asset Type	Fault	Call Type	Call Status	Actual Completed Date
119712	AWAROA ROAD	8			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	17/12/2024 11:46:51
119713	AWAROA ROAD	2395			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	17/12/2024 12:02:51
119714	AWAROA ROAD	3357			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	17/12/2024 12:10:32
119715	AWAROA ROAD	4665			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	17/12/2024 12:18:51
119800	RUNARUNA ROAD	8955			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	18/12/2024 16:39:23
119783	WEST COAST ROAD (KOHUKOHU)	209			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	18/12/2024 14:37:08
119784	WEST COAST ROAD (KOHUKOHU)	6729			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	18/12/2024 14:55:09

<b>119785</b>	WEST COAST ROAD (KOHUKOHU)	7929			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	18/12/2024 15:01:44
<b>119786</b>	WEST COAST ROAD (KOHUKOHU)	7963			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	18/12/2024 15:07:10
<b>119787</b>	WEST COAST ROAD (KOHUKOHU)	8050			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	18/12/2024 15:08:33
<b>119788</b>	WEST COAST ROAD (KOHUKOHU)	8708			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	18/12/2024 15:12:37
<b>119789</b>	WEST COAST ROAD (KOHUKOHU)	9332			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	18/12/2024 15:17:49
<b>119790</b>	WEST COAST ROAD (KOHUKOHU)	9562			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	18/12/2024 15:26:25
<b>119791</b>	WEST COAST ROAD (KOHUKOHU)	10648			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	18/12/2024 15:38:11
<b>119792</b>	WEST COAST ROAD (KOHUKOHU)	10932			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	18/12/2024 15:41:40
<b>119793</b>	WEST COAST ROAD (KOHUKOHU)	11934			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	18/12/2024 15:48:09
<b>119794</b>	WEST COAST ROAD (KOHUKOHU)	13046			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	18/12/2024 15:58:56
<b>119795</b>	WEST COAST ROAD (KOHUKOHU)	14380			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	18/12/2024 16:07:29

<b>119796</b>	WEST COAST ROAD (KOHUKOHU)	15849			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	18/12/2024 16:13:39
<b>119797</b>	WEST COAST ROAD (KOHUKOHU)	17315			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	18/12/2024 16:20:36
<b>119798</b>	WEST COAST ROAD (KOHUKOHU)	17499			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	18/12/2024 16:24:34
<b>119799</b>	WEST COAST ROAD (KOHUKOHU)	19968			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	18/12/2024 16:33:44
<b>118949</b>	WHANGAPE ROAD	864			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	18/12/2024 17:36:39
<b>118950</b>	WHANGAPE ROAD	617			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	18/12/2024 17:40:03
<b>118951</b>	WHANGAPE ROAD	549			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	18/12/2024 17:45:28
<b>118960</b>	KAITAIA-AWAROA ROAD	19664			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	17/12/2024 17:37:41
<b>118961</b>	KAITAIA-AWAROA ROAD	13927			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	17/12/2024 18:00:58
<b>119697</b>	KAITAIA-AWAROA ROAD	19382			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	17/12/2024 08:56:12
<b>119698</b>	KAITAIA-AWAROA ROAD	19431			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	17/12/2024 09:04:18
<b>119699</b>	KAITAIA-AWAROA ROAD	28983			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	17/12/2024 09:52:13
<b>119706</b>	KAITAIA-AWAROA ROAD	29196			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	17/12/2024 10:27:36
<b>119708</b>	KAITAIA-AWAROA ROAD	29271			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	17/12/2024 10:37:51
<b>119709</b>	KAITAIA-AWAROA ROAD	29308			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	17/12/2024 10:42:15

<b>119710</b>	KAITAIA-AWAROA ROAD	29454			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	17/12/2024 10:45:48
<b>119711</b>	KAITAIA-AWAROA ROAD	29609			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	17/12/2024 10:49:04
<b>119758</b>	KAITAIA-AWAROA ROAD	31027			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	19/12/2024 11:51:00
<b>117403</b>	PAWARENGA ROAD	11077		2	Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Complete	19/11/2024 13:25

- **28 unsealed road potholes filled**
- **71.8km's of roads graded**

<b>Dispatch ID</b>	<b>Road</b>	<b>Start</b>	<b>End</b>	<b>Quantity</b>	<b>Priority</b>	<b>Asset Type</b>	<b>Fault</b>	<b>Call Type</b>	<b>Call Status</b>	<b>Actual Completed Date</b>
<b>118740</b>	RANGI POINT ROAD	492			Routine	Pavement - Unsealed	Potholes - Unsealed (ea) R	Contractor	Complete	05/12/2024 11:07:26
<b>120838</b>	OWHATA ROAD	0	3120	3120	Routine	Pavement - Unsealed	Grading - x-fall/potholes/corrugation/rut (m) R	Contractor	Complete	30/01/2025 11:23:00
<b>117432</b>	RANGI POINT ROAD	35	7296	7261	Routine	Pavement - Unsealed	Grading - x-fall/potholes/corrugation/rut (m) R	Contractor	Complete	05/12/2024 10:59:00
<b>119737</b>	RUNARUNA ROAD	0	9376	9376	Routine	Pavement - Unsealed	Grading - x-fall/potholes/corrugation/rut (m) R	Contractor	Complete	18/12/2024 08:55:00
<b>118409</b>	WEST COAST ROAD (KOHUKOHU)	0	40005	40005	Routine	Pavement - Unsealed	Grading - x-fall/potholes/corrugation/rut (m) R	Contractor	Complete	05/12/2024 10:57:00
<b>120723</b>	WHANGAPE ROAD	1336	13369	12033	Routine	Pavement - Unsealed	Grading - x-fall/potholes/corrugation/rut (m) R	Contractor	Complete	28/01/2025 21:15:00

<b>118741</b>	RANGI POINT ROAD	1258			Routine	Pavement - Unsealed	Potholes - Unsealed (ea) R	Contractor	Complete	05/12/2024 11:07:26
<b>118742</b>	RANGI POINT ROAD	1705			Routine	Pavement - Unsealed	Potholes - Unsealed (ea) R	Contractor	Complete	05/12/2024 11:07:26
<b>118743</b>	RANGI POINT ROAD	4453			Routine	Pavement - Unsealed	Potholes - Unsealed (ea) R	Contractor	Complete	05/12/2024 11:07:26
<b>118744</b>	RANGI POINT ROAD	3860			Routine	Pavement - Unsealed	Potholes - Unsealed (ea) R	Contractor	Complete	05/12/2024 11:07:26
<b>118739</b>	WINDY HILL ROAD	2028			Routine	Pavement - Unsealed	Potholes - Unsealed (ea) R	Contractor	Complete	13/12/2024 13:25:00
<b>119701</b>	KAITAIA-AWAROA ROAD	29008			Routine	Pavement - Unsealed	Potholes - Unsealed (ea) R	Contractor	Complete	17/12/2024 10:04:49

- **Other Works Completed – Vegetation, Emergency/Callout and Sign replacement**
- **Total remark of all road markings is underway. The individual dispatches not included in this report due to the large quantity of data**

Dispatch ID	Road	Start	End	Length	Priority	Asset Type	Fault	Call Type	Call Status	Actual Completed Date
<b>93137</b>	HUMPHREY ROAD	0	3953	3953	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Complete	10/12/2024 08:21:47
<b>92735</b>	TE UMUHUKI ROAD	0	781	781	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Complete	10/12/2024 08:21:47
<b>93381</b>	KOHE ROAD	0	4714	4714	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Complete	10/12/2024 08:21:47
<b>92873</b>	MATAWERA ROAD	0	6363	6363	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Complete	10/12/2024 08:21:47



<b>93066</b>	MOTUTI ROAD	0	4236	4236	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Complete	10/12/2024 08:21:47
<b>93165</b>	OWHATA ROAD	0	3130	3130	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Complete	10/12/2024 08:21:47
<b>93065</b>	PAPONGA ROAD	0	15660	15660	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Complete	10/12/2024 08:21:47
<b>92715</b>	PAWARENGA ROAD	17859	19191	1332	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Complete	10/12/2024 08:21:47
<b>92817</b>	PAWARENGA ROAD	7661	17399	9738	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Complete	10/12/2024 08:21:47
<b>93228</b>	PROCTOR ROAD	0	3819	3819	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Complete	10/12/2024 08:21:47
<b>92991</b>	RANGI POINT ROAD	0	7296	7296	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Complete	10/12/2024 08:21:47
<b>93248</b>	RUNARUNA ROAD	0	9376	9376	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Complete	10/12/2024 08:21:47
<b>93087</b>	TAMAHO ROAD	0	1125	1125	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Complete	10/12/2024 08:21:47
<b>93045</b>	TE KARAKA ROAD	0	3828	3828	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Complete	10/12/2024 08:21:47
<b>92807</b>	WAIROA STREAM ROAD	0	465	465	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Complete	10/12/2024 08:21:47

<b>93037</b>	WEST COAST ROAD (KOHUKOHU)	25927	39720	13793	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Complete	10/12/2024 08:21:47
<b>93060</b>	WEST COAST ROAD (KOHUKOHU)	25167	25810	643	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Complete	10/12/2024 08:21:47
<b>92984</b>	WHANGAPE ROAD	1318	13351	12033	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Complete	10/12/2024 08:21:47
<b>93427</b>	WINDY HILL ROAD	0	2514	2514	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Complete	10/12/2024 08:21:47
<b>93394</b>	WARAWARA FOREST ROAD	0	718	718	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Complete	10/12/2024 08:21:47
<b>93174</b>	MIHIRAU ROAD	0	784	784	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Complete	10/12/2024 08:21:47
<b>93021</b>	HOHAIA ROAD	0	360	360	Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Complete	10/12/2024 08:21:47
<b>93287</b>	AWAROA ROAD	0	9095	9095	Cyclic	Vegetation	Edge cyclic spraying - Vegetation (m) C	Contractor	Complete	10/12/2024 08:21:47
<b>92888</b>	PAWARENGA ROAD	17399	17859	460	Cyclic	Vegetation	Edge cyclic spraying - Vegetation (m) C	Contractor	Complete	10/12/2024 08:21:47
<b>93204</b>	PAWARENGA ROAD	0	7730	7730	Cyclic	Vegetation	Edge cyclic spraying - Vegetation (m) C	Contractor	Complete	10/12/2024 08:21:47
<b>92987</b>	WEST COAST ROAD (KOHUKOHU)	0	25167	25167	Cyclic	Vegetation	Edge cyclic spraying - Vegetation (m) C	Contractor	Complete	10/12/2024 08:21:47
<b>93357</b>	WEST COAST ROAD (KOHUKOHU)	25810	25927	117	Cyclic	Vegetation	Edge cyclic spraying - Vegetation (m) C	Contractor	Complete	10/12/2024 08:21:47

<b>93007</b>	WHANGAPE ROAD	0	1318	1318	Cyclic	Vegetation	Edge cyclic spraying - Vegetation (m) C	Contractor	Complete	10/12/2024 08:21:47
<b>119743</b>	AWAROA ROAD	0	9096	9096	Routine	Vegetation	Roadside mowing - Berm vege (m) R	Contractor	Complete	18/12/2024 15:01:00
<b>120350</b>	WEST COAST ROAD (KOHUKOHU)	0	25000	25000	Routine	Vegetation	Roadside mowing - Berm vege (m) R	Contractor	Complete	20/01/2025 09:00:00
<b>119740</b>	KAITAIA-AWAROA ROAD	241	31241	31000	Routine	Vegetation	Roadside mowing - Berm vege (m) R	Contractor	Complete	18/12/2024 14:56:00
<b>120720</b>	KAITAIA-AWAROA ROAD	19024	19024	0	Routine	Signs	Vege clearing - Sign obscured/sightline (ea) R	Contractor	Complete	24/01/2025 13:45:55
<b>118944</b>	OWHATA ROAD	332		-332	Routine	Vegetation	Sightline mtce - Vege obscured (m) R	Contractor	Complete	06/12/2024 11:47:18
<b>118204</b>	PAWARENGA ROAD	11103			Routine	Signs	Sign straighten/reinstate - Leaning (ea) R	Contractor	Complete	19/11/2024 13:25

## Dust Suppression

Completion Date: 20/12/2024

Road	Start	End	Length	Width	Area m2	Status
KOWHITIKARU ROAD	155	255	100	5.1	510	Complete
KOWHITIKARU ROAD	1525	1625	100	5.1	510	Complete
KOWHITIKARU ROAD	1790	1890	100	5.1	510	Complete
MOTUTI ROAD	1185	1285	100	4.5	450	Complete
MOTUTI ROAD	1810	1910	100	4.5	450	Complete
MOTUTI ROAD	2590	2690	100	4.5	450	Complete
PAWARENGA ROAD	10725	10825	100	5.5	550	Complete
PAWARENGA ROAD	15778	16138	360	5.5	1980	Complete
PAWARENGA ROAD	16499	16649	150	5.5	825	Complete

PAWARENGA ROAD	16960	17120	160	5.5	880	Complete
PAWARENGA ROAD	18794	18864	70	5.5	385	Complete
RUNARUNA ROAD	2796	2946	150	5	750	Complete
WEST COAST ROAD (KOHUKOHU)	29560	29660	100	6	600	Complete
WEST COAST ROAD (KOHUKOHU)	34020	34120	100	6	600	Complete
WEST COAST ROAD (KOHUKOHU)	25250	25420	170	6	1020	Complete
WEST COAST ROAD (KOHUKOHU)	25819	26173	354	6	2124	Complete
WEST COAST ROAD (KOHUKOHU)	26580	26680	100	6	600	Complete
WHANGAPE ROAD	1350	1450	100	5	500	Complete
WHANGAPE ROAD	2500	2600	100	5	500	Complete

### **Maintenance Works Programmed for February & March 25**

<b>Dispatch ID</b>	<b>Road</b>	<b>Start</b>	<b>End</b>	<b>Length</b>	<b>Priority</b>	<b>Asset Type</b>	<b>Fault</b>	<b>Call Type</b>	<b>Call Status</b>
<b>93032</b>	PAWARENGA ROAD	0	7730		Cyclic	Vegetation	Edge cyclic spraying - Vegetation (m) C	Contractor	Entered
<b>120893</b>	WEST COAST ROAD (KOHUKOHU)	20383			Routine	Surfacing	Potholes - Sealed (ea) R	Contractor	Dispatched
<b>120771</b>	RUNARUNA ROAD	1366			Routine	Pavement - Unsealed	Potholes - Unsealed (ea) R	Contractor	Dispatched
<b>120772</b>	RUNARUNA ROAD	1518			Routine	Pavement - Unsealed	Potholes - Unsealed (ea) R	Contractor	Dispatched
<b>120773</b>	RUNARUNA ROAD	1812			Routine	Pavement - Unsealed	Potholes - Unsealed (ea) R	Contractor	Dispatched
<b>120774</b>	RUNARUNA ROAD	2879			Routine	Pavement - Unsealed	Potholes - Unsealed (ea) R	Contractor	Dispatched
<b>120775</b>	RUNARUNA ROAD	3632			Routine	Pavement - Unsealed	Potholes - Unsealed (ea) R	Contractor	Dispatched
<b>120776</b>	RUNARUNA ROAD	5231			Routine	Pavement - Unsealed	Potholes - Unsealed (ea) R	Contractor	Dispatched
<b>120777</b>	RUNARUNA ROAD	5653			Routine	Pavement - Unsealed	Potholes - Unsealed (ea) R	Contractor	Dispatched

<b>120778</b>	RUNARUNA ROAD	6306			Routine	Pavement - Unsealed	Potholes - Unsealed (ea) R	Contractor	Dispatched
<b>120779</b>	RUNARUNA ROAD	7374			Routine	Pavement - Unsealed	Potholes - Unsealed (ea) R	Contractor	Dispatched
<b>92951</b>	HUMPHREY ROAD	0	3953		Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered
<b>93298</b>	TE UMUHUKI ROAD	0	781		Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered
<b>92673</b>	KOHE ROAD	0	4714		Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered
<b>93247</b>	MATAWERA ROAD	0	6363		Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered
<b>92933</b>	MOTUTI ROAD	0	4236		Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered
<b>92788</b>	OWHATA ROAD	0	3130		Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered
<b>92896</b>	PAPONGA ROAD	0	15660		Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered
<b>93264</b>	PAWARENGA ROAD	7661	17399		Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered
<b>93284</b>	PAWARENGA ROAD	17859	19191		Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered
<b>92893</b>	PROCTOR ROAD	0	3819		Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered
<b>93106</b>	RANGI POINT ROAD	0	7296		Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered
<b>92934</b>	RUNARUNA ROAD	0	9376		Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered
<b>92737</b>	TAMAHO ROAD	0	1125		Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered
<b>92645</b>	TE KARAKA ROAD	0	3828		Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered

<b>93239</b>	WAIROA STREAM ROAD	0	465		Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered
<b>92801</b>	WEST COAST ROAD (KOHUKOHU)	25167	25810		Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered
<b>93160</b>	WEST COAST ROAD (KOHUKOHU)	25927	39720		Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered
<b>81433</b>	WHANGAPE ROAD	0	12033		Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Dispatched
<b>93254</b>	WHANGAPE ROAD	1318	13351		Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered
<b>92770</b>	WINDY HILL ROAD	0	2514		Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered
<b>92972</b>	MIHIRAU ROAD	0	784		Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered
<b>93431</b>	HOHAIA ROAD	0	360		Cyclic	Vegetation	Roadside cyclic spraying - Vegetation (m) C	Contractor	Entered
<b>93362</b>	PAWARENGA ROAD	17399	17859		Cyclic	Vegetation	Edge cyclic spraying - Vegetation (m) C	Contractor	Entered
<b>92872</b>	WEST COAST ROAD (KOHUKOHU)	25810	25927		Cyclic	Vegetation	Edge cyclic spraying - Vegetation (m) C	Contractor	Entered
<b>93108</b>	WEST COAST ROAD (KOHUKOHU)	0	25167		Cyclic	Vegetation	Edge cyclic spraying - Vegetation (m) C	Contractor	Entered
<b>93410</b>	WHANGAPE ROAD	0	1318		Cyclic	Vegetation	Edge cyclic spraying - Vegetation (m) C	Contractor	Entered