














































FNDC Monthly Report - August 2023

Work Category	Category	Project Title	Location	Monthly status update	Next months status update	Risk
141	Emergency Works	Fairburn Road RP9668 RRMS (Slip ID 232445)	Fairburn Road	Construction underway	Construction underway	
141 - Emergency Works Total			\$416,336.00			
212	0	Sealed Road Resurfacing	Network Wide	Project planning stage	Design stage	
212 - Sealed Resurfacing Total			\$4,553,540.00			
213	0	Drainage Renewals	Network Wide	Design stage	Construction underway	
213-Drainage Renewals Total			\$200,000.00			
214	0	SUMMERVILLE AVENUE (KAITAIA)	SUMMERVILLE AVENUE (KAITAIA) RP 10 to RP 184 = 174m	Project on hold	Construction underway	
214	0	NGAPIPITO ROAD	NGAPIPITO ROAD RP 1850 TO RP 3000 = 1150m	Construction underway	Construction underway	
214	0	CUMBER ROAD	CUMBER ROAD RP 0 TO RP 421 = 421m	Design stage	Design stage	
214	0	ORAKAU ROAD	ORAKAU ROAD RP 14822 TO RP 15050 = 228m	Project planning stage	Design stage	
214	0	PIPIWAI ROAD	PIPIWAI ROAD RP 12274 TO RP 12610 = 336m	Project planning stage	Design stage	
214	0	GILL ROAD	GILL ROAD RP 470 TO RP 1390 = 920m	Project planning stage	Project on hold	
214	0	GILL ROAD	GILL ROAD RP 1423 TO RP 2180 = 757m	Project planning stage	Project on hold	
214	0	MIDGLEY ROAD	MIDGLEY ROAD RP 600 TO RP 1900 = 1300m	Project planning stage	Design stage	
214	0	KAITAIA-AWAROA ROAD	KAITAIA-AWAROA ROAD RP 28540 TO 30140 = 1690m	Project planning stage	Project planning stage	
214	0	PAWARENGA ROAD	PAWARENGA ROAD RP 2306 TO 2956 = 650m	Project planning stage	Design stage	
214 - Sealed Rehab Total			\$3,760,000.00			
215	0	General Bridge Repairs 2021/24 (SP3)	Network Wide	Design stage	Procurement stage	
215	0	Scour Protection Works 2021/24 (SP3)	Network Wide	Design stage	Procurement stage	
215	0	Hihi Road Bridge F07 and Matai Rd Bridge C03	Hihi Road Bridge F07	Construction underway	Construction underway	
215 - Structures Component Replacement Total			\$2,150,000.00			
216	0	Churtons Road Bridge C13 Replacement	Churtons Road Bridge C13	Construction underway	Construction underway	
216	0	Quarry Road Bridge B13 &Wekaweka Road J18 Culvert Replacement	Quarry Road (Awanui)	Construction underway	Construction underway	
216	0	Whangaroa Road UN28, Waharua Road A39 & West Coast Road (Kohukohu) G28 Culvert Replacements (PW + Prof Serv)		Procurement stage	Procurement stage	
216 - Bridge and Structures Renewals Total			\$1,700,000.00			
341	Road 2 Zero	144229 - Safety - Speed Management via Local Area TM	Ahipara Road, Ahipara Township	Procurement stage	Construction underway	
341	Road 2 Zero	152000 - Safety - High Risk Rural Roads (HRRR)	Ahipara-Sandhills	Procurement stage	Procurement stage	
341	Low Risk Improvement	152002 - Resilience Improvements 2021/22 Beach Road, Mangonui	Beach Road, Mangonui	Project planning stage	Project deferred to future years	
341	Road 2 Zero	144220 - Safety - Speed Management	BOI and Kerikeri	Design stage	Design stage	
341	Low Risk Improvement	144247 - Safety - Pedestrian Improvements	Cobham Road/Hone Heke Road Intersection	Design stage	Design stage	

Work Category	Category	Project Title	Location	Monthly status update	Next months status update	Risk
341	Low Risk Improvement	152011 - Resilience Improvements 2023/23 - Hupara Road	Hupara Road RP 3028-3058, Moerewa	Design stage	Design stage	
341	Road 2 Zero	144226 - Safety - Speed Management via Local Area TM	Kaikohe Nth Urban Area	Construction underway	Construction underway	
341	Low Risk Improvement	144256 Stock Truck Effluent Disposal Facilities	Kaitaia and Kaikohe	Project planning stage	Design stage	
341	Road 2 Zero	144229 - Safety - Speed Management via Local Area TM	Kaitaia Urban Area	Procurement stage	Construction underway	
341	Road 2 Zero	144236 - Safety - School Zones (& Safer Journeys for Schools)	Kerikeri Primary and High Schools	Design stage	Design stage	
341	Low Risk Improvement	152008 - Resilience Improvements 2023/24 - Kohukohu Road	Kohukohu Road RP602, Kohukohu	Design stage	Design stage	
341	Low Risk Improvement	152006 - Resilience Improvements 2022/23 - Manawaora Road	Manawaora Road	Construction underway	Construction underway	
341	Road 2 Zero	151999 - Safety - Speed Management via Local Area TM	Moerewa - Otiria & Sides Road	Construction underway	Construction underway	
341	Road 2 Zero	144235 - Safety - School Zones (& Safer Journeys for Schools)	Moerewa School	Design stage	Design stage	
341	Road 2 Zero	144218 - Safety - Speed Management	North Hokianga and Kaitaia	Procurement stage	Construction underway	
341	Low Risk Improvement	152010 - Resilience Improvements 2023/24 - Pawarenga Road	Pawarenga Road RP 517-537	Design stage	Design stage	
341	Low Risk Improvement	144212 - Safety - Urban/Rural Intersection (HRRI)	Pukepoto Rd/Lake Rd	Construction underway	Construction underway	
341	Low Risk Improvement	144248 - Safety - Pedestrian Improvements	Redan Rd	Procurement stage	Construction underway	
341	Low Risk Improvement	144213 - Safety - Urban/Rural Intersection (HRRI)	Reef View/Foreshore Road	Construction underway	Construction underway	
341	Road 2 Zero	144238 - Safety - School Zones (& Safer Journeys for Schools)	Riverview School	Design stage	Design stage	
341	Low Risk Improvement	144214 - Safety - Urban/Rural Intersection (HRRI)	Tokerau Beach Road/Inland Road	Construction underway	Construction underway	
341	Low Risk Improvement	144142 - Associated Improvements	Various Locations	Project planning stage	Design stage	
341	Road 2 Zero	160157 - Safety - Speed Management	Various Schools in BOI and Kerikeri catchment	Project planning stage	Design stage	
341	Low Risk Improvement	152007 - Resilience Improvements 2023/24 - Waikare Road	Waikare Road RP 10935-10979, Waikare	Design stage	Design stage	
341 - Low Cost Low Risk Total			\$8,177,950.39			
seal extensions	0	PAWARENGA ROAD	PAWARENGA ROAD RP 11903 TO RP 13583 =	Project planning stage	Construction underway	
seal extensions	0	RUAROA RD	RUAROA RD RP 3008 TO 5681 = 2673m	Design stage	Design stage	
seal extensions	0	HAUTAPU ROAD	HAUTAPU RD RP 0 - 530 = 530m	Design stage	Design stage	
seal extensions	0	HAUTAPU ROAD	HAUTAPU RD RP 4736 - 5937 = 1201m	Design stage	Design stage	
Seal Extensions Total			\$2,478,500.00			

Work Category	Category	Project Title	Location	Monthly status update	Next months status update	Risk
unsub footpath	0	BOI-Whangaroa New Footpath: Queen Street	Queen Street from Wellington -Little Queen St, Russell	Design stage	Design stage	
unsub footpath	0	BOI-Whangaroa New Footpath: SH11 Haruru	SH11 from Nautical Dr - Haruru Falls Rd, Haruru	Design stage	Design stage	
unsub footpath	0	BOI-Whangaroa New Footpath: Te Tii Road	Te Tii Road from BOI Academy - Whitiora Marae, Te Tii	Design stage	Project on hold	
unsub footpath	0	Kaikohe-Hokianga New Footpath: Horeke Road	Horeke Road from end of existing path - School, Horeke	Design stage	Design stage	
unsub footpath	0	Kaikohe-Hokianga New Footpath: Manning Street	Manning Street from 14 Manning St - Marmon St, Rawene	Design stage	Design stage	
unsub footpath	0	Kaikohe-Hokianga New Footpath: Mitchie Street	Mitchie Street from Lawn St - end of road, Okaihau	Design stage	Design stage	
unsub footpath	0	Kaikohe-Hokianga New Footpath: Parnell Street	Parnell Street: gap between Honey St & School, Rawene	Design stage	Design stage	
unsub footpath	0	Kaikohe-Hokianga New Footpath: Parnell Street	Parnell Street: gap at Nimmo St, Rawene	Design stage	Design stage	
unsub footpath	0	Kaikohe-Hokianga New Footpath: SH12 Ohaewai	SH12 from pre-school - existing paths - Rugby field, Ohaewai	Design stage	Design stage	
unsub footpath	0	Kaikohe-Hokianga New Footpath: SH12, Kaikohe	SH12 from Reservior Rd - Showgrounds, Kaikohe	Design stage	Project on hold	
unsub footpath	0	Te Hiku New Footpath: Cable Bay Block Road	Cable Bay Block Road, Cable Bay	Procurement stage	Construction underway	
unsub footpath	0	Te Hiku New Footpath: Taupata Place	Taupata Place, Kaitaia	Procurement stage	Construction underway	
unsub footpath	0	Te Hiku New Footpath: Takahe Road	Takahe Road, Ahipara	Procurement stage	Construction underway	
Unsub Footpath Total			\$3,927,000.00			
GRAND TOTALS			\$27,363,326.39			