# TRANSPORTATION UPDATE:

# **November & December 2023**

In a partnership of the four Northland Council's 'roading and transport departments', combining and co-locating the individual council staff and resources, the NTA works as part of Council to collectively create better, safer, and more accessible journeys across the district (and region) through structured maintenance and improvements in accordance with national safety and engineering standards, policies and guidelines.

#### **EXECUTIVE SUMMARY**

Far North REAP (Rural Education Activities Programme) continued their work delivering Far North's Road Safety Education Programme, with highlight for November & December being the "Patience to Paradise" campaign material updated and media rollout with NZME and Mediaworks. Bike Northland continued delivery of the Grade 1 BikeReady programme across Far North schools.

Following the December Government announcement on Speed Limits, staff have now placed the 2024/27 Regional Speed Management process on hold. A report to council will be prepared by staff following receipt of further guidance from Government (expected in early 2024) to obtain direction on the District's 2024-2027 intended speed management programme.

In a letter from the Minister of Transport received by Council on 20<sup>th</sup> December 2023, the Minister confirmed that there will be no further funding allocated for the Transport Choices programme meaning the construction of the two Far North Projects will no longer receive funding for completion.

Works have ramped up as we enter the full summer construction season, with a focus of November and December on completing sealed network renewals and reseals. The projects assessed as being able to be fully delivered this year has increased to \$20,592,509, being 74% of total programme (versus previous report of \$18.146M || 71% of programme). A full list of 2023/24 projects with their respective delivery and risk status is provided within this report.

Across November and December crews completed a total of 3,748km of network inspections, and grading of 670km (41% of unsealed network). With the dryer months now here the grading activities reduce significantly with a maintenance focus on pothole repairs for both unsealed and sealed road, edge marker post replacement and roadside mowing. The 2023/24 summer dust suppression programme was also completed on the approved budgeted sites.

Works continued with the 2022/23 Emergency event(s) recovery activities, with further Phase 2 repair and clean-up works completed across November and December, including construction of five retaining walls. There are 38 confirmed Phase 3 (Complex sites) confirmed to progress to the detailed Geotech Investigation and Design phase, with three having full design reports and construction drawings completed. The seven next most critical sites have been issued to consultants for assessment and pricing (following NZTA and CE approval of procurement policy exception), with associated contracts due to be executed in early February.

120 new Corridor Access Requests received for works in the road reserve across Far North District in November (71) and December (49).

The Hokianga Ferry service carried a daily average of 559 passengers and 284 vehicles for the months of November and December 23, with revenue for the two-months combined 12% lower when compared to the same period last year. The schedule departures were 97% on time for the month, with 163 shuttling's and 10 charters.

Pleasingly the volume of customer requests has continued to reduce back to pre-storm event "normal" levels, with 296 requests received in December.

#### ROAD SAFETY EDUCATION PROGRAM

<u>Far North REAP</u> (Rural Education Activities Programme) are contracted to deliver Council's Road Safety Education programmes across the Far North District. Key activities undertaken in November and December included:

- "Patience to Paradise" campaign material updated and media rollout with NZME and Mediaworks including on-air announcements, competitions, radio advertising, digital platform promotions, Social media (Facebook), Digital Billboards in Kaitaia/Ahipara, Fatigue stop at South End Information Centre, Whangarei for those travelling north (December 22<sup>nd</sup>) and a liaison meeting with Auckland Transport and NZME to develop a Patience to Paradise inter-regional promotional campaign with roll out to take place end of January through to Brynderwyn closure end of February.
- Representation on the FNDC Mayoral Business weekly meetings: Discussed collaborative work
  on the up-and-coming Brynderwyn closure and use of Patience to Paradise campaign.
- Speed Trailer Set Up (x8) in Waipapa due to concerns with Bunnings opening and traffic issues on SH10. Data used in submission to Waka Kotahi Speed Review.
- Facebook pre-Christmas Restraints competition.
- Road Safety Far North and Mid North Basketball liaison meetings: Code of Conduct development use of restraints, fatigue, and speed.
- Alcohol Breathalyser trial at Awanui Hotel: Breathalyser machine installed for bar staff to engage with customers and discuss levels of intoxication, low alcohol/alcohol free options.
   Trial measures to be reported after summer period.
- Traffic Management support for tangi in Ngataki (young person passed in road crash and was one of the basketball team that had worked with the Far North REAP road safety team).
- Traffic Management support to local kura for regional inter-school Kapa Haka event
- Road Safety Liaison meeting (Auckland)
- Site visit and meeting with Kaitaia Intermediate, (School, NTA & Far North REAP representatives) to look at options to address issues regarding school bus drop off congestion on main North Road Kaitaia.
- TEAMS meetings with Waka Kotahi, Auckland Transport, NTA, Far North REAP Road Safety regarding collaborative road safety promotion site at Northland Field Days end of February.
- Attendance at the 'The Party' Interactive Video (Road Safety Far North) relaunch and 'After the Game' Interactive Video premiere (Auckland Transport).
- Far North REAP Learner Licence Courses:
  - o November 9 of 11 passed, December 6 of 6 passed.
- Far North REAP Restricted/Full Courses:
  - November: 12 Restricted passed, 5 Full passed.
  - o December: 11 Restricted passed, 5 Full passed. (100% pass rate).
- Te Runanga o Whaingaroa / Moerewa Christian Fellowship Restricted/Full Courses:
  - November: 7 Restricted passed, 4 Full passed.
  - December: 17 Restricted, 8 Full passed.
- Moerewa Christian Fellowship Restricted/Full Course
   (December. Testing in Kaikohe 1 Restricted passed, 6 Full passed. 100% passed).

<u>Bike Northland</u> are contracted to deliver Council's bike safety and skills training and they utilise the Waka Kotahi programme <u>BikeReady</u>. Bike Northland are delivering Grade 1 only at this stage and working with schools to build a Grade 2 programme which is where students are taken on the road. Bike Northland also help support the bikes in school's programme. Their key deliverables are summarised below:

2023/24 Far North District Council						
Course Contracted YTD						
Grade 1	1050	994				

#### SPEED LIMIT REVIEW PROGRAM

Council approved the Kerikeri-Bay of Islands Interim Speed Management Plan at the 29 November meeting. Since that approval staff have received a notice of motion, pausing any further work on this catchment until Council meets on the 8<sup>th</sup> of February.

Far North District Council approved the goals and objectives of the Draft 2024/27 Regional Speed Management Plan and a three-year implementation programme that included Russell/Kawakawa, Moerewa rural roads, Kaikohe/Ngawha, Kaitaia and Far North schools.

Following the December Government announcement on Speed Limits, staff have now placed the 2024/27 Regional Speed Management process on hold. A report to council will be prepared by staff following receipt of further guidance from Government (expected in early 2024) to obtain direction on the District's 2024-2027 speed management programme.

## TRANSPORT CHOICES FUNDING PACKAGE (CERF)

While Council completed the process of signing Schedule 2 (Construction funding agreement) for the Transport Choices package in October 2023, the agreement was not executed by Waka Kotahi prior to the programme being placed on hold pending direction from the new Government.

In a letter from the Minister of Transport received by Council on 20<sup>th</sup> December 2023, the Minister confirmed that there will be no further funding allocated for the Transport Choices programme meaning the construction of the Far North projects will no longer receive funding for completion.

An excerpt from the Minister's letter of 20<sup>th</sup> December 2024 is below, with the construction phase of the Far North programmes falling under point one.

I am writing to inform you of my decisions regarding the Transport Choices programme:

- All projects that were put on hold at the end of October 2023 will not receive any further funding, and therefore will not proceed to implementation/construction as part of the Transport Choices programme.
- The Transport Choices projects that already have a signed Schedule 2 (implementation/construction) funding agreement with NZTA are not impacted, and can continue to progress to delivery.
- All councils proceeding in the programme with a signed Schedule 2 funding agreement are to complete their Transport Choices projects by June 2025.


## **DEVELOPMENT APPLICATIONS (Transportation)**

The following table and graph below provide information on the volume of development applications received for transportation assessment over the past twelve months.

A total of twenty-four applications were received in the month of November (vs. twelve month rolling average of twenty) and a total of twenty-six were processed.

In the month of December, a total of sixteen applications were received (vs. twelve month rolling average of nineteen) and a total of nineteen application were processed before the Christmas / New Year shutdown period (22nd December 2023 – 8th January 2024).

		FNDC			
Year	Month	Developn	nent Apps	Alfresco	
		Received	Responded	Received	Responde
2022	November	52	70	2	2
2022	December	21	38	3	3
	January	17	14	1	0
	Februrary	33	29	1	2
	March	23	25	2	2
	April	17	11	1	1
	May	29	34	0	0
2023	June	11	19	2	2
2023	July	23	15	1	1
	August	23	19	1	1
	September	18	23	6	5
	October	19	20	4	4
	November	24	26	5	5
	December	16	19	1	1




#### FNDC TRANSPORT BUDGET EXPENDITURE ALLOCATION PROGRESS

The graphs provided below provide an overview of the key areas of "subsidised" transport expenditure over the first 12 months of the current 2023/24 financial year.

As demonstrated in the pie graph below, 85% of expenditure year to date relate to the three core activities of Renewals (34%), Maintenance & Operations (30%) and Emergency Works (21%) with completion of each of these activities tracking well against available approved full year budgets.

Works in the Low-Cost Low Risk (Improvements) category are also beginning to ramp up and will continue to be progressed through the remainder of the financial year.






#### FNDC TRANSPORT CAPITAL PROGRAMME DELIVERY

Works continued on Capital Works programme activities with the improved weather seeing pavement works and other activities continuing. The year to date expenditure for the first quarter was aligned with forecast, with expenditure expected to increase at a greater rate now that we are moving into the summer construction season.

The current total forecast is slightly greater than approved budget primarily due to outcome of revised cost forecasts undertaken that take current escalation impacts into account. Discussions are presently in progress with Waka Kotahi to secure additional subsidy funding however if this additional funding is not provided the programme will be re-prioritised and re-forecast to ensure it remains within approved budgets.



Note – December actual expenditure data unavailable at the time of finalising report

#### **Project Risk Table**

The projects assessed as being able to be fully delivered this year has increased to \$20,592,509, being 74% of total programme (versus previous report of \$18.146M | 71% of programme).

FNDC	No. of Projects	Description	Budget	% of Total Budget
<b>②</b>	31	Will be fully delivered this year	\$20,592,509.00	74%
0	13	Risk of partial delivery	\$5,698,700.39	20%
8	8	Risk of non delivery	\$1,517,500.00	5%
		Total	\$27,808,709.39	100%

<sup>\*</sup>Note – a full list of 2023/24 projects (complete with status and risk assessment) provided below.

## FNDC Monthly Report - December 2023

Work Category  Project Title  Location  Monthly status update  Fairburn Road RP9668  Construction underway  Constr			111201110	many report Describer 2020			
1-11   Words   Fairburn Road RP9668 (RSMS Sip ID 23245)   Fairburn Road RP9668   S415.395.00   Construction underway   Const	Work Category	Category	Project Title	Location	Monthly status update		Risk
1815. Emergency Works Total 212 0 Seeled Road Resurfacing Network Wide S416,538,500 Design Stage Construction underway Construction Completed Construction		Emergency					$\Box$
212 0 Sealed Road Resurfacing 213 0 Oral page Renewals 214 HG SOMMERVILLE AVENUE (KAITAIA) 176m 215 Drainage Renewals 216 HG SOMMERVILLE AVENUE (KAITAIA) 176m 217 HG 218 HG SOMMERVILLE AVENUE (KAITAIA) 176m 219 HG 210 HG 210 HG 210 HG 211 HG SOMMERVILLE AVENUE (KAITAIA) 176m 211 HG SOMMERVILLE AVENUE (KAITAIA) 176m 211 HG SOMMERVILLE AVENUE (KAITAIA) 176m 212 HG SOMMERVILLE AVENUE (KAITAIA) 176m 213 HG SOMMERVILLE AVENUE (KAITAIA) 176m 214 HG SOMMERVILLE AVENUE (KAITAIA) 176m 215 HG SOMMERVILLE AVENUE (KAITAIA) 176m 216 HG 217 HG SOMMERVILLE AVENUE (KAITAIA) 176m 217 HG SOMMERVILLE AVENUE (KAITAIA) 176m 218 HG SOMMERVILLE AVENUE (KAITAIA) 176m 219 HG SOMMERVILLE AVENUE (KAITAIA) 176m 210 HG SOMMERVILLE AVENUE (KAITAIA) 176m 211 HG SOMMERVILLE AVENUE (KAITAIA) 176m 212 HG SOMMERVILLE AVENUE (KAITAIA) 176m 213 HG SOMMERVILLE AVENUE (KAITAIA) 176m 214 HG SOMMERVILLE AVENUE (KAITAIA) 176m 215 HG SOMMERVILLE AVENUE (KAITAIA) 176m Construction completed Construction compl	141	Works	Fairburn Road RP9668 (RRMS Slip ID 232445)	Fairburn Road RP9668	Construction underway	Construction underway	
212-Seeled Resurtacing Total 213 0 Orainage Renewals 214 HG SOMMERVILLE AVENUE (KAITAIA) 214 HG SOMMERVILLE AVENUE (KAITAIA) 214 HG NGAPPITO ROAD 300-MER DO CUMBER ROAD PISSO to RP 3000 = 1150m 214 HG ONACAP DO ROAD 215-DIAMER DO CONSTRUCTION LINES TO BE STORE TO CONSTRUCTION LINES TO BE STORE TO CONSTRUCTION LINES TO CONSTRUCTI	141 - Emergeno	y Works Total		\$416,336.00			$\Box$
213 O Orainage Renewals  213 Drainage Renewals  214 HG  SOMMERVILLE AVENUE (KAITAIA) RP 10 to RP 184 =  174m  Construction underway  Construction completed  Construction underway  Construction completed  Construction underway  Construction un	212	0	Sealed Road Resurfacing	Network Wide	Construction underway	Construction underway	
214 HG SOMMERVILLE AVENUE (KAITAIA) 174m SOMMERVILLE AVENUE (KAITAIA) 174m Construction underway Construction completed Construction Construction Completed Construction Constr	212 - Sealed Re	esurfacing Total		\$4,553,540.00			Т
SOMMERVILE AVENUE (KAITAIA)   SOMM	213	0	Drainage Renewals	Network Wide	Design Stage	Construction underway	
214 HG SOMMERVILE AVENUE (KAITAIA) 174m Construction underway Construction completed 214 HG NGAPIPITO ROAD NGAPIPITO ROAD RP 1850 to RP 3000 = 1150m Construction completed 214 HG ORAKAU RD CUMBER RD CUMBER RD CUMBER RD COMBER RD	213-Drainage R	enewals Total		\$200,000.00			T
214 HG NGAPIPITO ROAD NGAPIPITO ROAD PLISON CONSTRUCTION COMPIETED 214 HG CUMBER RD CUMBER RD CUMBER RD CUMBER RDD CUMBER RDD CORAVAU RD RP 14921 TO RP 1210 Design Stage Construction completed Construction completed 214 HG PIPWAW RD RP 12274 TO RP 15050 = 228m Construction completed Construction completed 214 HG GILL RD GILL RD GILL RD GILL RD PAYOT RD R 1390 = 920m Construction completed Construction completed 214 HG GILL RD GILL RD GILL RD GILL RD RP 1425 TO RP 1580 = 757m Construction completed Construction completed 214 HG GILL RD GILL RD RP 1425 TO RP 1580 = 757m Construction completed Construction completed MIDGLEY RD MIDGLEY RD REGOT RD RP 1280 = 757m Construction underway Construction completed 214 HG MIDGLEY RD MIDGLEY RD REGOT RD RP 1280 = 757m Construction underway Construction completed Con				SOMMERVILLE AVENUE (KAITAIA) RP 10 to RP 184 =			Т
214 HG CUMBER RD CUMBER ROD CUMBER ROAD RP 0 TO RP 421 = 421m Design Stage Construction underway 214 HG ORAKAU RD ORAKAU RD ORAKAU RD P 14822 TO RP 15050 = 228m Construction completed Construction completed 214 HG PIPPWAI RD PIPPWAI RD PIPPWAI RD PIPPWAI RD P 1273 TO RP 1300 = 920m Construction underway Construction completed 214 HG GILL RD GILL RD RP 470 TO RP 1390 = 920m Construction completed Construction completed 214 HG GILL RD GILL RD RP 470 TO RP 1390 = 920m Construction completed Construction completed 214 HG GILL RD RP 470 TO RP 1390 = 920m Construction completed Construction completed 214 HG MIDGLEY RD MIDGLEY RD RP 600 TO RP 1900 = 1300m Construction completed Construction completed 214 HG KAITAUA-AWAROA RD KAITAUA-AWAROA RD MIDGLEY RD RP 600 TO RP 1900 = 1300m Construction underway Construction completed 214 HG PAWARENGA RD P 2340 TO 82540 TO 30140 = 1690m Construction underway Project on hold 214 HG PAWARENGA RD P 2340 TO 82560 TO 8256 = 650m Design Stage Design Stage Design Stage Design Stage Postage Stage 215 O General Bridge Repairs 2021/24 (SP3) Network Wide S3,760,000.00 Procurement Stage Procurement Stage Procurement Stage Procurement Stage Procurement Stage Procurement Total S2,150,000.00 O Construction underway Co	214	HG	SOMMERVILLE AVENUE (KAITAIA)	174m	Construction underway	Construction completed	
214	214	HG	NGAPIPITO ROAD	NGAPIPITO ROAD RP 1850 to RP 3000 = 1150m	Construction completed	Construction completed	
214 HG PIPIWAI RD PIPI	214	HG	CUMBER RD	CUMBER ROAD RP 0 TO RP 421 = 421m	Design Stage	Construction underway	
214 HG GILL RD GILL RD GILL RD R9 1423 TO RP 1390 = 920m Construction completed Construction completed 214 HG MIDGLEY RD MIDGLEY RD R 600 TO RP 1300 = 1300m Construction completed Construction completed 214 HG MIDGLEY RD R 600 TO RP 1300 = 1300m Construction derway Construction completed 214 HG KAITAJA-AWAROA RD MIDGLEY RD R 600 TO RP 1300 = 1300m Construction underway Project on hold 214 HG PAWARENGA RD PAWARENGA RD PAWARENGA RD PAWARENGA RD R9 28540 TO 30140 = 1690m Construction underway Project on hold 214 HG PAWARENGA RD PAWARENGA RD R9 2306 TO 2956 = 650m Design Stage Design Stage Design Stage Design Stage Design Stage Design Stage Procurement Stage Construction underway	214	HG	ORAKAU RD	ORAKAU RD RP 14822 TO RP 15050 = 228m	Construction completed	Construction completed	
214 HG GILL RD GILL RD GILL RD F1423 TO RP 2180 = 757m Construction completed Construction completed 214 HG MIDGLEY RD MIDGLEY RD RF 600 TO RP 1500 = 1300m Construction underway Construction completed 214 HG FAITALA-MARAD RD KAITALA-MARAD RD CONSTRUCTION completed 214 HG PAWARENGA RD PROCUMEMENT RD PAWARENGA RD PAWA	214	HG	PIPIWAI RD	PIPIWAI RD RP 12274 TO RP 12610 = 336m	Construction underway	Construction completed	
214 HG MIDGLEY RD MIDGLEY RD R 600 TO RP 1900 = 1300m Construction underway Construction completed 214 HG KAITAIA-AWAROA RD KAITAIA-AWAROA RD P 28540 TO 30140 = 1690m Design Stage Design	214	HG	GILL RD	GILL RD RP 470 TO RP 1390 = 920m	Construction completed	Construction completed	
214 HG KAITAIA-AWAROA RD KAITAIA-AWAROA RD PAWARENGA RD P	214	HG	GILL RD	GILL RD RP 1423 TO RP 2180 = 757m	Construction completed	Construction completed	
214 HG PAWARENGA RD PAWARENGA RD PAWARENGA RD PAWARENGA RD RP 2306 TO 2956 = 650m Design Stage Design Stage 214 - Sealed Rehab Total S3,760,000.00 S3,760,000.00 S3,760,000.00 S3,760,000.00 S3,760,000.00 S3,760,000.00 S3,760,000.00 S3,760,000.00 S3,760,000.00 S4,760,000.00 S4,760,00	214	HG	MIDGLEY RD	MIDGLEY RD RP 600 TO RP 1900 = 1300m	Construction underway	Construction completed	
214 Sealed Rehab Total 214 - Sealed Rehab Total 215 0 General Bridge Repairs 2021/24 (SP3) 215 0 Scour Protection Works 2021/24 (SP3) 215 0 Scour Protection Works 2021/24 (SP3) 215 0 Hihi Road Bridge FO7 and Matai Rd Bridge CO3 215 - Structures Component Replacement Total 216 0 Churtons Road Bridge C13 Replacement 216 0 Churtons Road Bridge C13 Replacement 216 0 Churtons Road Bridge B13 & Wekaweka Road J18 Culvert 216 0 Replacement 216 0 Churtons Road Bridge B13 & Wekaweka Road J18 Culvert 216 0 Replacement 216 Construction underway 217 - Structures Component Replacement 218 - Structures Component Replacement 219 Construction completed 210 Construction completed 2118 Construction completed 2129 Construction underway 213 - Structures Renewals Total 214 Construction underway 215 - Structures Renewals Total 216 Construction underway 217 - Structures Renewals Total 218 Construction underway 219 - Procurement Stage 210 - Bridge and Structures Renewals Total 219 Construction underway 210 - Procurement Stage 2118 - Bridge and Structures Renewals Total 219 Construction underway 210 - Procurement Stage 2118 - Bridge and Structures Renewals Total 219 Construction underway 210 - Procurement Stage 2118 - Bridge and Structures Renewals Total 219 Construction underway 210 - Procurement Stage 2118 - Bridge and Structures Renewals Total 219 Construction underway 210 - Procurement Stage 2118 - Bridge and Structures Renewals Total 219 Construction underway 210 - Procurement Stage 2118 - Bridge and Structures Renewals Total 219 Construction underway 219 - Procurement Stage 210 - Bridge and Structures Renewals Total 210 - Procurement Stage 2118 - Bridge and Structures Renewals Total 219 Construction underway 219 - Procurement Stage 210 - Bridge and Structures Renewals Total 210 - Bridge and Structures Renewals Total 2118 - Bridge and Structures Renewals Total 2129 - Procurement Stage 2139 - Procurement Stage 2140 - Bridge and Structures Renewals Total 2410 - Bridge and Structures Renewals Total 2410 - Bridge and Structures Renewal	214	HG	KAITAIA-AWAROA RD	KAITAIA-AWAROA RD RP 28540 TO 30140 = 1690m	Construction underway	Project on hold	
215 0 General Bridge Repairs 2021/24 (SP3) Network Wide Construction underway Constructi	214	HG	PAWARENGA RD	PAWARENGA RD RP 2306 TO 2956 = 650m	Design Stage		
215 0 Scour Protection Works 2021/24 (SP3) Network Wide Construction underway Construction underway 215 0 Hihi Road Bridge F07 and Matai Rd Bridge C03 Hihi Road Bridge F07 Construction underway Construction underway 215 - Structures Component Replacement Total S2,150,000.00 216 0 Churtons Road Bridge C13 Replacement Churtons Road Bridge C13 Construction completed Construction completed Quarry Road Bridge B13 & Wekaweka Road J18 Culvert Replacement Construction Completed Quarry Road (Awanui) Construction underway Construction underway Quarry Road (Awanui) Construction underway Construction underway Construction underway Quarry Road (Awanui) Procurement Stage Procurement Stage Procurement Stage Construction underway Quarry Road 2 Zero 144229 - Safety - Speed Management via Local Area TM Ahipara Rd, Ahipara Township Procurement Stage Construction underway Project deferred to future Quarry Road Quarry Road (Awanui) Project planning stage Procurement Stage Construction underway Project deferred to future Quarry Road (Awanui) Project planning stage Quarry Road Road Road Road Road Road Road Road	214 - Sealed Re	hab Total		\$3,760,000.00			
215 0 Hihi Road Bridge F07 and Matai Rd Bridge C03 Hihi Road Bridge F07 Construction underway 215- Structures Component Replacement Total Scale O Churtons Road Bridge C13 Replacement Churtons Road Bridge C13 Construction completed Construction completed O Construction underway O Procurement Stage O D Proc	215	0	General Bridge Repairs 2021/24 (SP3)	Network Wide	Procurement Stage	Procurement Stage	
215 0 Hihi Road Bridge F07 and Matai Rd Bridge C03 Hihi Road Bridge F07 Construction underway 215 - Structures Component Replacement Total S2,150,000.00 Churtons Road Bridge C13 Replacement Churtons Road Bridge C13 Replacement Churtons Road Bridge C13 Construction completed Construction completed Quarry Road Bridge B13 & Wekaweka Road J18 Culvert Replacement Whangaroa Road UN28, Waharua Road A39 & West Coast Road (Kohukohu) G28 Culvert Replacements (PW 0 Procurement Stage Procurement Stage Procurement Stage Procurement Stage Procurement Stage Procurement Stage S14 Road 2 Zero 144229 - Safety - Speed Management via Local Area TM Ahipara Road A39 & Ahipara Sandhills Procurement Stage Construction underway Improvement S15002 - Resilience Improvements 2021/22 - Beach Improvement Road, Mangonui Project planning stage Procurement Stage Design Stage Design Stage Procurement Stage Procurement Stage Procurement Stage Design Stage Procurement S	215	0	Scour Protection Works 2021/24 (SP3)	Network Wide	Construction underway	Construction underway	
215 - Structures Component Replacement Total  216							10
216 0 Churtons Road Bridge C13 Replacement Quarry Road Bridge C13 & Wekaweka Road J18 Culvert Replacement Quarry Road Bridge B13 & Wekaweka Road J18 Culvert Replacement Quarry Road (Awanui) Construction underway Construction underway Construction underway Procurement Stage Procurement Stage Procurement Stage Procurement Stage Procurement Stage St.,700,000.00 St., Ahipara Road 2 Zero Safety - Speed Management via Local Area TM Ahipara Rd, Ahipara Township Procurement Stage Construction underway Project deferred to future Improvement Road, Mangonui Beach Road, Mangonui Project planning stage Procurement Stage Procurement Stage Procurement Stage Construction underway Project planning stage Procurement Stage Design Stage Design Stage Design Stage Procurement Sta					,		1
Quarry Road Bridge B13 & Wekaweka Road J18 Culvert Replacement Whangaroa Road UN28, Waharua Road A39 & West Coast Road (Kohukohu) G28 Culvert Replacements (PW 0 + Prof Serv)  216 - Bridge and Structures Renewals Total  341 Road 2 Zero 341 Road 2 Zero 342 Zero 343 Road 2 Zero 344 Road 2 Zero 345 Road (Kohukohu) G28 Culvert Replacements (PW 346 Road 2 Zero 347 Road 2 Zero 348 Road 2 Zero 349 Road 2 Zero 340 Road 2 Zero 340 Road 2 Zero 340 Road 2 Zero 341 Road 2 Zero 341 Road 2 Zero 342 Road 2 Zero 343 Road 2 Zero 344 Road 2 Zero 345 Road 2 Zero 346 Road Road Road Road Road Road Road Road					Construction completed	Construction completed	
O Replacement Quarry Road (Awanui) Construction underway Construction underway  Whangaroa Road UN28, Waharua Road A39 & West Coast Road (Kohukohu) G28 Culvert Replacements (PW Prof Serv)  216 Bridge and Structures Renewals Total  S2,700,000.00  341 Road 2 Zero 144229 - Safety - Speed Management via Local Area TM Ahipara Rd, Ahipara Township Procurement Stage Construction underway  341 Road 2 Zero 152000 - Safety - High Risk Rural Roads (HRRR) Ahipara-Sandhills Procurement Stage Construction underway  341 Low Risk 152002 - Resilience Improvements 2021/22 - Beach Improvement Road, Mangonui Beach Road, Mangonui Project planning stage Project deferred to future Beach Road, Mangonui Project planning stage Design Stage  341 Low Risk Improvement 144247 - Safety - Pedestrian Improvements Low Risk Improvement 144247 - Safety - Pedestrian Improvements Cobham Rd/Hone Heke Rd Intersection Design Stage Procurement Stage Procurement Stage Procurement Stage Design Stage  341 Low Risk Improvement 1420 - Safety - Pedestrian Improvements Cobham Rd/Hone Heke Rd Intersection Design Stage Procurement Stage Procure			• '	orartons noda oriage ozo	Construction completed	construction completed	+
Whangaroa Road UN28, Waharua Road A39 & West Coast Road (Kohukohu) G28 Culvert Replacements (PW 0 + Prof Serv) 0 Procurement Stage Procurement Stage  216 - Bridge and Structures Renewals Total  341 Road 2 Zero 144229 - Safety - Speed Management via Local Area TM Ahipara Rd, Ahipara Township Procurement Stage Construction underway Ahipara-Sandhills Procurement Stage Construction underway  Ahipara-Sandhills Procurement Stage Construction underway  Low Risk Improvement Road, Mangonui Beach Road, Mangonui Project planning stage Years  Ahipara-Sandhills Procurement Stage Procurement Stage Construction underway  Beach Road, Mangonui Beac	216	0	1	Quarry Road (Awanui)	Construction underway	Construction underway	
216 - Bridge and Structures Renewals Total  216 - Bridge and Structures Renewals Total  217			•	again y mada (manan)	construction and critical		+
0 + Prof Serv) 0 Procurement Stage Procurement Stage 216 - Bridge and Structures Renewals Total 52,700,000.00 Safety - Speed Management via Local Area TM Ahipara Rd, Ahipara Township Procurement Stage Construction underway 341 Road 2 Zero 152000 - Safety - High Risk Rural Roads (HRRR) Ahipara-Sandhills Procurement Stage Construction underway 152002 - Resilience Improvements 2021/22 - Beach Improvement Road, Mangonui Beach Road, Mangonui Project planning stage Project deferred to future years 152002 - Safety - Speed Management BOI and Kerikeri Design Stage Design Stage 152011 - Resilience Improvements Cobham Rd/Hone Heke Rd Intersection Design Stage Design Stage Procurement Stage Procurem	216						
216 - Bridge and Structures Renewals Total  Road 2 Zero  144229 - Safety - Speed Management via Local Area TM Ahipara Rd, Ahipara Township  Road 2 Zero  152000 - Safety - High Risk Rural Roads (HRRR) Ahipara-Sandhills Procurement Stage Construction underway  Low Risk Inprovement Road, Mangonui Beach Ro		l 0		0	Procurement Stage	Procurement Stage	
Road 2 Zero 144229 - Safety - Speed Management via Local Area TM Ahipara Rd, Ahipara Township Procurement Stage Construction underway  341 Road 2 Zero 152000 - Safety - High Risk Rural Roads (HRRR) Ahipara-Sandhills Procurement Stage Construction underway  341 Low Risk 152002 - Resilience Improvements 2021/22 - Beach Improvement Road, Mangonui Beach Road, Mangonui Project planning stage years  341 Road 2 Zero 144220 - Safety - Speed Management BOI and Kerikeri Design Stage Design Stage  341 Low Risk Improvement 144247 - Safety - Pedestrian Improvements Cobham Rd/Hone Heke Rd Intersection Design Stage Design Stage  341 Low Risk Inprovement Road Procurement Stage Procurement Stage Procurement Stage  341 Hupara Road RP 3028-3058, Moerewa Procurement Stage Procurement Stage	216 - Bridge and						1
Road 2 Zero 144229 - Safety - Speed Management via Local Area TM Ahipara Rd, Ahipara Township Procurement Stage Construction underway  Road 2 Zero 152000 - Safety - High Risk Rural Roads (HRRR) Ahipara-Sandhills Procurement Stage Construction underway  Low Risk 152002 - Resilience Improvements 2021/22 - Beach Improvement Road, Mangonui Beach Road, Mangonui Project planning stage years  341 Road 2 Zero 144220 - Safety - Speed Management BOI and Kerikeri Design Stage Design Stage  Low Risk Improvement 144247 - Safety - Pedestrian Improvements Cobham Rd/Hone Heke Rd Intersection Design Stage Design Stage  Low Risk Inprovement Road RP 3028-3058, Moerewa Procurement Stage Procurement Stage							-
Low Risk Improvement Road, Mangonui Beach Road, Mangonui Project planning stage years  341 Road 2 Zero 144220 - Safety - Speed Management BOI and Kerikeri Design Stage Design Stage  341 Low Risk Improvement 144247 - Safety - Pedestrian Improvements Cobham Rd/Hone Heke Rd Intersection Design Stage Design Stage  341 Low Risk Improvement Road Hupara Road RP 3028-3058, Moerewa Procurement Stage Procurement Stage  341 August 152011 - Resilience Improvements 2023/24 - Hupara Road RP 3028-3058, Moerewa Procurement Stage Procurement Stage	341	Road 2 Zero	144229 - Safety - Speed Management via Local Area TM	Ahipara Rd, Ahipara Township	Procurement Stage	Construction underway	
Low Risk Improvement Road, Mangonui Beach Road, Mangonui Project planning stage Project deferred to future years  341 Road 2 Zero 144220 - Safety - Speed Management BOI and Kerikeri Design Stage Design Stage  341 Low Risk Improvement 144247 - Safety - Pedestrian Improvements Cobham Rd/Hone Heke Rd Intersection Design Stage Design Stage  341 Low Risk Improvement Road Hupara Road RP 3028-3058, Moerewa Procurement Stage Procurement Stage  341 August 152011 - Resilience Improvements 2023/24 - Hupara Road RP 3028-3058, Moerewa Procurement Stage Procurement Stage	341	Road 2 Zero	152000 - Safety - High Risk Rural Roads (HRRR)	Ahipara-Sandhills			Ŏ
Improvement   Road, Mangonui   Beach Road, Mangonui   Project planning stage   Years		Low Risk	152002 - Resilience Improvements 2021/22 - Beach		<u> </u>		.
341 Road 2 Zero 144220 - Safety - Speed Management BOI and Kerikeri Design Stage Design Stage  341 Low Risk Improvement 144247 - Safety - Pedestrian Improvements Cobham Rd/Hone Heke Rd Intersection Design Stage Design Stage  341 Low Risk IS2011 - Resilience Improvements 2023/24 - Hupara Road RP 3028-3058, Moerewa Procurement Stage Procurement Stage  341 August 144247 - Safety - Pedestrian Improvements Cobham Rd/Hone Heke Rd Intersection Design Stage Procurement Stage  341 August 152011 - Resilience Improvements 2023/24 - Hupara Road RP 3028-3058, Moerewa Procurement Stage Procurement Stage	341	Improvement	Road, Mangonui	Beach Road, Mangonui	Project planning stage	years	
Low Risk Improvement 144247 - Safety - Pedestrian Improvements Cobham Rd/Hone Heke Rd Intersection Design Stage  Low Risk Intersection Design Stage Design Stage  Low Risk Intersection Design Stage Design Stage Design Stage  Hupara Road RP 3028-3058, Moerewa Procurement Stage Procurement Stage	341	Road 2 Zero	144220 - Safety - Speed Management			Design Stage	10
341   Improvement   144247 - Safety - Pedestrian Improvements   Cobham Rd/Hone Heke Rd Intersection   Design Stage   Design Stage					3		Ť
Low Risk Inprovement Road Inprovements 2023/24 - Hupara Hupara Road RP 3028-3058, Moerewa Procurement Stage Procurement Stage	341		144247 - Safety - Pedestrian Improvements	Cobham Rd/Hone Heke Rd Intersection	Design Stage	Design Stage	
Improvement Road Hupara Road RP 3028-3058, Moerewa Procurement Stage Procurement Stage		<u> </u>	·	,			1
341	341			Hupara Road RP 3028-3058, Moerewa	Procurement Stage	Procurement Stage	
Road 2 Zero   144226 - Safety - Speed Management via Local Area TM   Kaikohe Nth Urban Area   Construction completed   Co	3/11			,			Ť
	341	Road 2 Zero	144226 - Safety - Speed Management via Local Area TM	Kaikohe Nth Urban Area	Construction completed	Construction completed	

Work Category	Category	Project Title	Location	Monthly status update	Next months status
341	Low Risk	1442EC Stack Truck Effluent Dinasal Excilities	Vaitain and Vaikoba	Doning to the second	Danier 64
	Improvement	144256 Stock Truck Effluent Diposal Facilities	Kaitaia and Kaikohe	Project planning stage	Design Stage
341	Road 2 Zero	144229 - Safety - Speed Management via Local Area TM	Kaitaia Urban Area	Procurement Stage	Construction underway
341	Road 2 Zero	144236 - Safety - School Zones (& Safer Journeys for Schools)	Kerikeri Primary and High Schools	Project on hold	Project on hold
	Low Risk	152008 - Resilience Improvements 2023/24 - Kohukohu		1 Toject of Tiola	Troject of flord
341	Improvement	Road	Kohukohu Road RP602, Kohukohu	Design Stage	Design Stage
341	Low Risk	152006 - Resilience Improvements 2022/23 -			
541	Improvement	Manawaora Road	Manawaora Road	Construction underway	Construction underway
341	Road 2 Zero	151999 - Safety - Speed Management via Local Area TM	Moerewa - Otiria & Side Roads	Construction completed	Construction completed
244		144235 - Safety - School Zones (& Safer Journeys for			
341	Road 2 Zero	Schools)	Moerewa School	Project on hold	Project on hold
341	Road 2 Zero	144218 - Safety - Speed Management	North Hokianga and Kaitaia	Procurement Stage	Construction underway
341	Low Risk	152010 - Resilience Improvements 2023/24 - Pawarenga			
341	Improvement	Road	Pawarenga Road RP 517-537	Design Stage	Design Stage
341	Low Risk				
	Improvement	144212 - Safety - Urban/Rural Intersection (HRRI)	Pukepoto Rd/ Lake Rd	Construction underway	Construction underway
341	Low Risk	144040 Cofee Budanian Income	D-4 D4	_	
	Improvement	144248 - Safety - Pedestrian Improvements	Redan Rd	Procurement Stage	Construction underway
341	Low Risk Improvement	144213 - Safety - Urban/Rural Intersection (HRRI)	Reef View/Foreshore Road	Construction and amount	Construction undersum
	improvement	144238 - Safety - School Zones (& Safer Journeys for	REEL VIEW/FOLESHOLE ROAD	Construction underway	Construction underway
341	Road 2 Zero	Schools)	Riverview School	Project on hold	Project on hold
	Low Risk			r roject on nota	rioject ori riola
341	Improvement	144214 - Safety - Urban/Rural Intersection (HRRI)	Tokerau Beach Road/ Inland Road	Construction underway	Construction underway
341	Low Risk			·	
541	Improvement	144142 - Associated Improvements	Various Locations	Project planning stage	Design Stage
341	Road 2 Zero	160157 - Safety - Speed Management	Various Schools in BOI and Kerikeri catchment	Project on hold	Project on hold
341	Low Risk	152007 - Resilience Improvements 2023/24 - Waikare			
	Improvement	Road	Waikare Road RP 10935-10970, Waikare	Design Stage	Design Stage
341 - Low Cost I	Low Risk Total		\$8,312,950.39		
seal extensions	0	PAWARENGA ROAD	PAWARENGA ROAD RP 11903 to RP 13583 = 1680m	Construction completed	Construction completed
seal extensions	0	RUAROA RD	RUAROA RD RP 3008 to 5681 = 2673m	Construction underway	Construction underway
seal extensions	0	HAUTAPU RD	HAUTAPU RD RP 0 - 530 = 530m	Design Stage	Design Stage
seal extensions	0	HAUTAPU RD	HAUTAPU RD RP 4736 - 5937 = 1201m	Design Stage	Design Stage
Seal Extensions	Total		\$2,478,500.00		
unsub footpath	0	BOI-Whangaroa New Footpath: Queen Street	Queen Street from Wellington - Little Queen St, Russell	Procurement Stage	Procurement Stage

Work Category	Category	Project Title	Location	Monthly status update	Next months status update
unsub footpath	0	BOI-Whangaroa New Footpath: SH11 Haruru	SH11 from Nautical Dr - Haruru Falls Rd, Haruru	Procurement Stage	Procurement Stage
unsub footpath	0	BOI-Whangaroa New Footpath: Te Tii Road	Te Tii Road from BOI Academy - Whitiora Marae, Te Tii	Design Stage	Design Stage
unsub footpath	0	Kaikohe-Hokianga New Footpath: Horeke Road	Horeke Road from end of existing path - School, Horeke	Design Stage	Design Stage
unsub footpath	0	Kaikohe-Hokianga New Footpath: Manning Street	Manning Street from 14 Manning St - Marmon St, Rawene	Design Stage	Design Stage
unsub footpath	0	Kaikohe-Hokianga New Footpath: Mitchie Street	Mitchie Street from Lawn St - end or road, Okaihau	Design Stage	Project deferred to future
unsub footpath	0	Kaikohe-Hokianga New Footpath: Parnell Street	Parnell Street: gap between Honey St & School, Rawene	Design Stage	Procurement Stage
unsub footpath	0	Kaikohe-Hokianga New Footpath: Parnell Street	Parnell Street: gap at Nimmo St, Rawene	Design Stage	Procurement Stage
unsub footpath	0	Kaikohe-Hokianga New Footpath: SH12 Ohaewai	SH12 from pre-school - existing path & existing path - rugby field, Ohaewai	Design Stage	Project deferred to future
unsub footpath	0	Kaikohe-Hokianga New Footpath: SH12, Kaikohe	SH12 from Reservoir Rd - Showgrounds, Kaikohe	Design Stage	Project deferred to future
unsub footpath	0	Te Hiku New Footpath: Cable Bay Block Road	Cable Bay Block Road, Cable Bay	Construction underway	Construction underway
unsub footpath	0	Te Hiku New Footpath: Taupata Place	Taupata Place, Kaitaia	Construction underway	Construction underway
unsub footpath	0	Te Hiku New Footpath: Takahe Rd	Takahe Rd, Ahipara	Construction underway	Construction underway
Unsub Footpath	Total		\$3,237,383.00		
GRAND TOTALS			\$27,808,709.39		

## Photo Wall – November/December 2023





Gills Road Pavement Rehabilitation





Sommerville Ave: Kerb and Channel, Urban Stormwater Replacement/ Road Rehabilitation Project





Orakau Road Rehabilitation

Kaitaia Awaroa Road Rehabilitation

Pipiwai Road Rehabilitation



Cable Bay Block Rd 2<sup>nd</sup> retaining wall with handrail and fresh pour before washing for exposed aggregate.



Cable Bay Block Rd fresh pour before washing for exposed aggregate



Cable Bay Block Rd rock wall to create width for the new footpath.



Manawaora Road Slip Repair with completed & hydroseeded soil nailed embankment.



Manawaora Road Slip Repair with reinstated pavement and sight rail installed.



7/23/101 Wekaweka Rd J18 Culvert Replacement



7/23/101 Quarry Road B13 Culvert Replacement



FNDC Contract 7/23/185 - FNDC Footpath Projects Suite 3 (21-24)



FNDC Contract 7/22/159 - EW Slip - Fairburn Rd

#### FNDC TRANSPORT MAINTENANCE PROGRAMME

Key points of note for the month of November and December includes:

- Completed routine maintenance focused on pothole repairs for both unsealed and sealed road, edge marker post replacement and roadside mowing.
- Programmed works completed were culvert replacement, culverts end clearing and flushing, and few culverts were replaced. Signs and edge marker post replaced, cleaned straightened and painted. Spraying, edgebreaks /shoulder repairs, dig outs and stabilised patches and sweeping.
- Wet, Grade and Roll completed prior to Christmas for the South area for approximately 38km
- 2504km network inspection completed district wide in November and 1244km in December.
- Remarking of road centreline and edgelines is still in progress for the North area
- Dust Suppressant application completed for 29km District Wide


Maintenance activities programmed for January relate to:

- Routine unsealed and sealed network routine maintenance activities
- Pre-reseal pavement repairs
- Drainage works
- Footpath renewals and unsealed overlay

Daily site checks continuing all warning and Phase 2 reinstatement works for storm damages for the October Rain Event and a few from the Cyclone Gabrielle & May Rain event.

## **Network Inspections**

The map below provides a visual representation of all completed inspections carried out by the contractors for the month of November & December, (unsealed roads shown as green, and sealed roads in red).



#### **Completed Grading**

Excellent progress was made with network wide maintenance grading in November & December, with 41% (or 670km) of the unsealed network length completed, as represented in the map to the right.



#### **Contractor Innovations:**

#### Chip Spreader - With no hoist.

The main hazard when spreading chip onto our reseal sites is overhead hazards — Powerlines and low trees. Trout River Trucks have made this truck for one of Ventia's subcontractors, permanently with the sealing team. It's a conveyer operated bin. It drags the chip along a conveyor and out into two augers that then spread the material evenly out the back. The spreader also drops down to 200mm off the ground to reduce chip roll around. A super impressive modern machine that eliminates overhead hazards.





#### **Asphalt Millings to reinforce scoured shoulders**

In response to the challenges posed by this year's weather

events, specifically prolonged and intense rainfall exceeding 40mm per hour for nearly an hour, we observed significant negative impacts on the shoulders and water tables of certain roads. Rather than merely addressing these issues in a conventional manner, Ventia seized the opportunity to implement a creative solution.

Harnessing the potential of recycled asphalt millings, they embarked on a project to reshape and reinforce damaged or weak shoulders. The process involved strategically utilising asphalt millings and compacting them to form a resilient structure. The outcome is akin to concreting the shoulders, but at a fraction of the cost and with the added benefit of using a recycled product.

The roads this has been utilised on to date are: Waimate North near SH10, Old Bay Rd the near SH1 end and Porotu Rd.

This innovative approach not only addresses the challenges posed by adverse weather conditions but also underscores Ventia's commitment to sustainable and cost-effective solutions in road maintenance.

## **EMERGENCY WORKS RECOVERY PROGRAMME**

## **PHASE 2 DELIVERY**

Minor works, less than \$100k (generally), per site, low risk, reinstatement of roads to pre-event condition (may require geo-tech assessment to support outcomes). Waka Kotahi funding approval through report applications.

## Works completed in November & December:

Road	Start	End	Length	Asset Type	Fault
FISHER-RILEY ROAD	715	730	15	Retaining Walls	New construction - Drop out (m)
KAITAIA-AWAROA ROAD	26807	26817	10	Retaining Walls	New construction - Drop out (m)
FISHER-RILEY ROAD	534	544	10	Retaining Walls	New construction - Drop out (m)
PIPIWAI ROAD	8480	8490	10	Retaining Walls	New construction - Drop out (m)
WAIMATE NORTH ROAD	7790	7820	30	Pavement - Sealed	Digout - Subsidence (m2)
OTATARA MARAE ROAD	513			Drainage (Culverts)	Install headwall structure - Scour (ea)
PIPIWAI ROAD	6234	6259	25	Retaining Walls	New construction - Drop out (m)

## Works planned for January:

Start	End	Length	Asset Type	Fault
2227	2527	200	Surface Water	WT reconstruct - Over
3227	3327	300	Channels	deepened/scouring (m)
2588	2580	1	Drainage (Culverts)	Culvert renewal -
2300	2309	_		Inadequate/damaged (m)
1378			Drainage (Culverts)	Install headwall structure - Scour (ea)
255	256	1	Drainage (Culverts)	Culvert renewal -
255	250	1		Inadequate/damaged (m)
3216			Drainage (Culverts)	Culvert Maint - Minor Repairs (ea)
4520	4500	60	Surface Water	WT reconstruct - Over
4530	4590	60	Channels	deepened/scouring (m)
0500	9624	45	Surface Water	WT reconstruct - Over
6363	8034	45	Channels	deepened/scouring (m)
5050	5862	5	Retaining Walls	New construction - Drop out (m)
3636	3603	J		
170/10	17050	10	Retaining Walls	New construction - Drop out (m)
17340	17930	10		
6546	6581	35	Retaining Walls	New construction - Drop out (m)
9274	9289	15	Retaining Walls	New construction - Drop out (m)
8752	8772	20	Retaining Walls	New construction - Drop out (m)
	3227 2588 1378 255 3216 4530 8589 5858 17940 6546 9274	3227 3527 2588 2589 1378 255 256 3216 4530 4590 8589 8634 5858 5863 17940 17950 6546 6581 9274 9289	3227     3527     300       2588     2589     1       1378        255     256     1       3216        4530     4590     60       8589     8634     45       5858     5863     5       17940     17950     10       6546     6581     35       9274     9289     15	3227         3527         300         Surface Water Channels           2588         2589         1         Drainage (Culverts)           1378         Drainage (Culverts)           255         256         1         Drainage (Culverts)           3216         Drainage (Culverts)           4530         4590         60         Surface Water Channels           8589         8634         45         Surface Water Channels           5858         5863         5         Retaining Walls           17940         17950         10         Retaining Walls           6546         6581         35         Retaining Walls           9274         9289         15         Retaining Walls





#### **PHASE 3 DELIVERY**

The Far North has 38 sites confirmed under **Phase 3** – these sites require detailed geotechnical investigation and design, procurement consideration and project management oversight.

NZTA procurement specialists approved an exception to award Geotech Investigation and Design work packages to a panel of six pre-qualified specialist consultants for priority sites (Stage 1) across the Northland region. The subsequent Chief Executive approvals enabled work packages for Kaipara, Far North and Whangarei to be distributed to consultants prior to the Christmas break.

The three sites noted as 'Complex' under the Stage identifier below have full design reports and construction drawings completed. The project team are working on confirming funding for construction currently, both the NZTA and local share components.


Contracts for seven sites (Stage 1) in the Far North are due to be executed early in February and procurement for the remaining 31 sites in Far North's programme (Stage 1b) will be underway shortly.

	Pl	nase 3 Emergency Works							
	Stage Route								
Council	identifier	Slip site location	position						
Far North	Complex	WEST COAST ROAD	20915						
Far North	Complex	WEST COAST ROAD, MOTUTI	16775						
Far North	Complex	WHANGAE ROAD	2250						
Far North	Stage 1	KAITAIA - AWAROA	13525						
Far North	Stage 1	KAITAIA - AWAROA	26807						
Far North	Stage 1	MANGAMUKA RD	2948						
Far North	Stage 1	PAWARENGA RD	8151						
Far North	Stage 1	WAINUI - MATAURI BAY RD	4995						
Far North	Stage 1	WAINUI RD	4655						
Far North	Stage 1	WAINUI RD	6561						
Far North	Stage 1b	BROADWOOD RD	296						
Far North	Stage 1b	CHURCH ROAD (KAITAIA)	1404						
Far North	Stage 1b	DUNCAN ROAD (KAINGAROA)	10069						
Far North	Stage 1b	DUNCAN ROAD (KAINGAROA)	13894						
Far North	Stage 1b	DUNCAN ROAD (KAINGAROA)	14443						
Far North	Stage 1b	DUNCAN ROAD (KAINGAROA)	10105						
Far North	Stage 1b	FISHER-RILEY ROAD	2820						
Far North	Stage 1b	FRYER RD	2892						
Far North	Stage 1b	FRYER RD	3487						
Far North	Stage 1b	HONEYMOON VALLEY ROAD	5585						
Far North	Stage 1b	IWITAUA RD	6252						
Far North	Stage 1b	LARMER ROAD	2117						
Far North	Stage 1b	MANGAMUKA RD	7860						
Far North	Stage 1b	MATAWAIA - MAROMAKU	7182						
Far North	Stage 1b	MONUMENT RD	6844						
Far North	Stage 1b	ORURU ROAD	2348						
Far North	Stage 1b	PAPONGA ROAD	2453						
Far North	Stage 1b	PARANUI RD	4460						
Far North	Stage 1b	TAPUHI RD	8730						
Far North	Stage 1b	TE RORE ROAD	3039						
Far North	Stage 1b	WAIARE RD	28085						
Far North	Stage 1b	WAIARE ROAD	28047						
Far North	Stage 1b	WAIKARE ROAD	8444						
Far North	Stage 1b	WAIKARE ROAD	10600						
Far North	Stage 1b	WAIKARE ROAD	19970						
Far North	Stage 1b	WAIMATE NORTH RD	3227						
Far North	Stage 1b	WHANGAE RD	4817						
Far North	Stage 1b	WHANGAPE RD	6228						

## Corridor Access Requests (CARs) and Temporary Traffic Management

#### **CARs and Temporary Traffic Management Applications**

There were 120 Corridor Access Request applications received for works in the road reserve across Far North district in November (71) and December (49). A breakdown of the activities in the graphs shows road construction and utilities activities accounts for most excavation applications in the road reserve.



There were 40 CAR applications approved in November and 38 approved in December for Far North district. The Kerikeri Street Party was pushed through for approval in November after event organisers realised application for a road closure had not been submitted and a road closure to celebrate Karangahape Marae refurbishment was also accelerated.

Incorrect dates submitted by the TTM company for Paihia Christmas Parade meant another Extraordinary Council meeting was tagged onto the Transport Committee meeting to gain approval of the road closure. Kaikohe and Kaitaia Christmas Parade TMPs were also approved.

Fraser Hoani is in the process of creating an FNDC annual events calendar to eliminate these last-minute road closure requests that require Extraordinary Council meetings to approve road closures due to lack of planning by organisers.

#### Work Completion Notifications, Reinstatement Inspections and Traffic Management Audits

NOVEITIBEI 2023	
CAR Status	Count of CAR#
Cancelled	27
Closed	36
Completion Notifie	d 9
Work in Warranty	23
Grand Total	05

November 2023

December 2023	
CAR Status	▼ Count of CAR #
Cancelled	13
Closed	35
Completion Notifie	ed 10
Work in Warranty	6
Grand Total	64

December 2023

There were 159 Corridor Access Requests (CARs) completion status updates in November (95) and December (64). A total of 29 excavation sites were set into a two year warranty period with 15 of those inspections completed onsite.

There were four temporary traffic management safety audits completed in November and December. The sites scored a 'High', 'Acceptable', 'Needs Improvement' and 'Unacceptable' rating.

02/11/23	Tarmac	Footpath repairs	Full Road	Tarmac	Recreation Drive	17	Acceptable	Fraser	Signs hidden inbetween parked cars moved out while on site so signs are visible to road
		/intersection upgrade	Closed /		Kaikohe		(11-25)	Hoani	users. People keep stealing TTM epuipment which makes things hard for contractors to
			Prioity Give						be compliant. Pedestrians walking through site randomly picking gear up and moving
			way						equipment, STMS and crew too intimidated to address issues.
22/11/23	Chevron	First Coat Chip Seal	3 Way MTC	Fulton Hogan	Gills Road Kaitaia	0	High (0-10)	Kelly	Nice tidy site
								Sproule	
23/11/23	Fulton Hogan	Rehab	Full Road	Fulton Hogan	Sommerville Road		Unacceptable-M	Kelly	All active signs missing no T1 or Road closed ahead sign & road closed sign. No TTM
			Close				ultiple (both 51+	Sproule	paper work completed, construction crew had all risks & hazard controls. WAP had
							and other		expired by over a month Stop work notice issued. No Site checks been completed
							Aspects		
06/12/23	Safe Trak	Top Energy	3 Way MTC	Top Energy	Inlet Road Karekare	30	Needs	Kelly	Safety zones not long enough cones added to extend & make longitundial and braking
		Maintenance			Peninsula		Improvement	Sproule	safety zone compliant. No Tc on paddle on side road.
		1					(26-50)		

TTM Review Panels were held on 7 and 21 November; and 20 December to review unacceptable, unsafe or non-compliant traffic management sites. The Stop Work Order issued to Tarmac working on Recreation Road in October was issued with notice of non-conformances (NNCs) to both the STMS and the Contractor. The Corrective Action Plan was found to be lacking and we are working with the contractor to improve their TTM Quality System to prevent further non-compliant, unsafe sites on FNDCs network.

#### **Other TTM Updates:**

A Corridor Access newsletter was distributed to contractors, TTM providers and utility operators in Far North and wider Northland. Key points included a reminder to contractors of the Northland local road works moratorium to remove all orange from the network; and reinforcing Northland Councils' adoption of the risk-based approach to temporary traffic being led by Waka Kotahi and the TTM Industry Steering Group.

Kelly Sproule attended the FNDC Situational Safety and Tactical Communication workshop in Kaikohe in November after an incident at a Stop Work Order left him shaken. Kelly is WDC employed but audits and inspects reinstatements in the Far North. The course was beneficial and has set Kelly up to build on his skillset and confidence should traffic audits escalate in the future.

The TTM Industry Steering Group (ISG) met on 28<sup>th</sup> November to discuss the national transition to a risk-based approach to TTM. Rachel Taylor, NTA Road Corridor Management Lead has joined one of the six workstream focus groups - the Good Practice workstream. This group is working on the definition of Good Practice and ISG endorsement of Practice Notes based off the IPENZ model. As representative for the North Island RCAs a subsequent update on workstream progress was relayed – RCA engagement and Council collaboration across the country has been one of the good news stories to come out of the TTM industry reform.

Fraser Hoani attended Fulton Hogan, T8 and SafeTrak safety meetings in December to discuss temporary traffic management and safety expectations for working in the road.

The Road Worker Safety Governance Group (RWSGG) met with the ISG on 16 December in Auckland. RWSGG representatives come from WorkSafe, Waka Kotahi NZ Transport Agency, Civil Contractors New Zealand (CCNZ) and the Association of Consultants and Engineers (ACE NZ). Rachel Taylor presented to the Group on behalf of Councils nationally. The presentation focused on 5 questions put to Councils nationally on the transition to a risk-based approach to TTM and what support Councils would like from the Governance Group. Misconceptions that the risk-based approach means cost-saving was a key issue identified by RCAs. Bringing Procurement teams into the conversation will be a key focus for the Groups in 2024.

## HOKIANGA FERRY (KOHU RA TUARUA)

**Revenue** The November & December 2023 revenue was lower when compared to last year for the same period. There was a downward trend in ticket sales for all categories. The closure of SH1 Mangamuka Gorge and ongoing pressures due to cost of living and poor weather during key Christmas-New year period could be contributing factors to the reduction in travel.

Tabulated below is the revenue comparison for the same period last year:

November 2023	November 2022	Difference
\$42,514.78	\$47,786.00	\$5,271.22
December 2023	December 2022	Difference
\$49,818.70	\$57,442.78	\$7,624.08

The graph below provides a comparison of the revenue collected compared to previous years for the same period (December 23).



#### **Patronage & Service Information**

The Ferry service carried a daily average of 559 passengers and 284 vehicles for the month of Nov & Dec 23. The schedule departures were 97% on time for these months with 163 shuttling's and 10 charters.

Unique visit to the Hokianga pages within Northland Ferries website were up by 14% this month when compared to same period last year. Northland Ferries has installed the Hokianga Tourism Association (HTA) agreed onboard display sign for marketing and promoting the Hokianga region. Furthermore, NF has paid its membership subscription renewal of the HTA.

In line with FNDC's approved process, free travel valued at \$166.00 was provided for the Hokianga Memorial Returned Services Association to the Kohukohu Arch of Remembrance on Armistice Day (11 Nov).

There were no customer complaints received, only five requests for an afterhours service. There were no mechanical or weather-related interruption to the service.

#### Planned, Routine & Preventive Maintenance

The following routine and preventive maintenance were carried out on the vessel this month which included all engine oil change, gearbox oil changes, test and run fire pumps, grease ramp mechanisms, belts and pulley checks, repair drift alarm plug, fuel leak repair engine #4, Engine #4 thermostat replaced and cleaning of bilges.

Furthermore, a total of 28,701 litres of fuel were filled in the vessel. In the last twelve months, 176,493 litres have been purchased against 14,096 engine running hours that averages 12.5 litres per hour of operation.

### Health & Safety, Risks

There was one incident recorded for the month of November by the crew. Strong wind snapped the office door closed onto a crew member's foot who suffered a sore and swollen foot but was still able to perform her duties. The door latch stopper was repaired by NF which would prevent a reoccurrence. There were no incidents, accidents or near misses in Dec 23.

The vessel's monthly HSE audit as well as weekly emergency response training was carried in accordance with the vessel's operating procedure.

Furthermore, an audit of vehicle and passenger ticket sales was also carried out using CCTV footage and Northland Ferries have confirmed that correct number of sales and concession clicks were made in Nov & Dec 23.

#### **CUSTOMER REQUESTS**

The volume of customer requests continues to decline (296 requests received during December). At the end of December, there were 452 open requests, being an 17.4% increase from the prior month. We have observed a slight increase in number of open requests due to the holiday close down period, but the team are focused on working with contractors to help progress requests for our customers and communities.

