

# **ARF006 Projects / Priorities Delivery Delays**

# Risk Status Progress Report for July 2021

Prepared: 22/06/2021

#### **Description of risk and impact**

Project / Priority delivery risks start with the elements of the project lifecycle (conception and business casing through delivery and ongoing management / maintenance) and involve having robust capabilities to support each stage of this life-cycle. Deficiencies in any one of these stages have flow on effects including costs, quality and delays.

#### **Existing Treatments**

#### Treatments established:

- 1. Building capability
  - a. Project Management Office Project Management framework: This is now starting to pay dividends. Results are being seen in the delivery of projects in a more mature manner, in line with project management best practice. This improvement was acknowledged as "significant" in the CouncilMark assessment.
  - b. Business case specialist is now in place. Expectation is that benefits will be seen in the next LTP.
  - c. The Project Delivery Team has completed project management and commercial training.
- 2. Managing capacity
  - a. All capital projects are reviewed with elected members engaged as part of the LTP process.
- 3. Reporting
  - a. The Capital Project Report Improvement has been established with monthly reporting in the IAMs business report.

#### High level treatment plan and progress up-date:

| High level treatment plan:                      | Progress update:   |
|---|--|
| PMO Project Management framework.               | In place.<br>Work continues to improve how we manage issues such as design<br>times, procurement times, contractor and material availability, to<br>support on time project delivery.      |
| Review of the Asset Management<br>frameworks    | Underway.<br>This review will help to identify current short comings in the Asset<br>Framework so that it can be further developed to produce better<br>quality business cases and scopes. |
| Training, project governance and project roles. | In place and ongoing.  |

| Project resourcing | In place   |
|--------------------|--|
|                    | ESEO projects are being delivered by a separate team, with     |
|                    | governance structure and regular reporting so as not to impact |
|                    | "business as usual" projects.                                  |

## Where are the gaps? / what more could we be doing?


#### Current environment

Performance to financial year end June 2021 has improved (this year versus prior) with close to 82% of this year's work programme being awarded by the end of June.

Table: Capital spend analysis to 31 May 2021 (a fuller report is available in the June 2021 Assurance, Risk and Finance Committee reports)

| LTP Group          | Actual versus Budget |  |  |
|--------------------|----------------------|--|--|
| IAM total          | 60.5%                |  |  |
| DIA project total  | 52.7%                |  |  |
| ESEO project total | 206.3%               |  |  |

### Graph: Project delivery by project stage as at 31 May 2021



With the current economic environment contractor and materials resourcing may potentially impact project delivery timeframes.

| Inherent<br>Risk: | Trend of<br>risk<br>rating | Residual<br>Risk: | Accountable: | CEO     | Date<br>raised:   | 29/11/18 | Report<br>frequency: |
|-------------------|----------------------------|-------------------|--------------|---------|-------------------|----------|----------------------|
|                   | Stable                     |                   | Responsible: | GM IAMs | Date<br>accepted: | 30/05/19 | Three<br>monthly     |