



North Area Maintenance Network Contract

Monthly Report

February 2024

Summary

February has been another busy month with solid progress made on all contract works. Routine grading and mowing have continued to occur when weather conditions allowed. March will see our teams largely finish our busy summer construction period, with pre surfacing repairs, resurfacing and pavement construction in their final stages. Storm damage works will continue and expand, with good progress made to date on many of the sites from the 2022 and 2023 weather events.



FH Excavator Operator George Proctor, finishing the clearing on our last pavement construction job for the season, the Ruaroa Rd Seal Extension.

Works Programme

A total of **633** work items were completed this month. This included **497** routine jobs with the remainder being cyclic, emergency works or call outs and ordered works or programmed jobs.

Routine Works Completed

The routine works completed included the following:

- Grading was completed on 23 out of 343, or 6.7%, of unsealed roads
- Metalling was completed on 3 out of 343, or 0.9% of unsealed roads
- Potholing was completed on 84 roads, with 246 jobs completed
- Roadside mowing was completed on 8 roads
- Emergency works were completed for 2 jobs this month.

Aggregate Usage

The following maintenance aggregate was used during February, the equivalent of 7 truck loads of metal:

- GAP 30 – 51 m3
- GAP 40 – 0 m3

Cyclic Works Completed

- Remarking of road centre lines and edges lines is in progress.

Drainage Maintenance and Renewals

- **161** cesspit grates were cleared
- **0** culvert marker were replaced
- **1** culvert ends were cleared
- **0** culverts were flushed
- **9m** of culvert pipes were replaced

Road Furniture Activities

- **18** signs posts were replaced
- **4** posts were painted
- **21** signs were replaced
- **6** signs were straightened
- **5** signs were cleaned
- **0** bridge edge markers were cleaned and **1** were replaced
- **0** edge markers were replaced and **0** were straightened

Structures Maintenance

- **0** bridge deck/drain holes were cleared

Road Accident Response

- No accidents occurred in February.

Environmental Management

- No non-compliance incidents occurred under the maintenance and renewals contract for the month.

Community Issues / Complaints

- The Requests for Service (FNDC) summary is attached separately.

Positive Feedback

2 unsolicited positive feedbacks were received this month.

- Trevor Green, NTA Renewals Manager, noted his appreciated of a job well done on the Sommerville Ave Stormwater Upgrade and Pavement Rehabilitation.

RENEWALS PROGRAM	ACTION
2023/2024 Renewals Programmes: <ul style="list-style-type: none"> Sommerville Ave Rehab – This is being sealed today. Trevor noted that the site was looking good in the photos, noted his appreciated for a smooth job that has gone well with no issues, high quality, a job to be proud of that is much appreciated by NTA. A few driveways and top soiling still to be completed. 	

- Our Safety Improvement job on Kaitaia Awaroa Rd at Pukepoto was featured on Northlands More FM breakfast show after receiving great feedback on the Kaitaia Noticeboard Facebook page. STMS Ropi Nathan and his team have become world famous in Kaitaia for their 'Mana waves', which have been keeping the public smiling as they pass through our roadworks site. A video of the site received 719 likes and loves and 94 comments of appreciation from our local community.

Maintenance Programme March 2024

- Grading, metalling and pothole repairs will continue to be completed when weather allows, with the summer unsealed pavement maintenance strategy in place to reduce ineffective grading and metalling programs during dry weather.
- Pre reseal pavement repairs are largely complete with this budget insufficient to allow all required pre reseal repairs to be completed this year.
- Daily site checks continuing on all warning signage for permanent storm damage repairs that are yet to be programmed.

Inspection Activities

The following sealed and unsealed network inspection lengths were completed during February.

Details for the inspections completed and the inspections due next month are attached separately.

North Area – February 2024	
Week 1	71.014 km
Week 2	238.841 km
Week 3	318.001 km
Week 4	263.284 km
TOTAL	891.140 km

Sealed Pavement Rehabilitations & Seal Extensions

Project	Completed This month	Programmed Next Month
2023/24 Pavement Rehabilitations:		
Gills Rd RP 1423-2180	Project complete.	
Sommerville Rd RP 0-184	Stabilised and sealed.	Final topsoil.
Midgeley Rd RP 600-1900	Driveways complete.	Final snag list.
Pawarenga Road RP 2306-2956		Project deferred by NTA.
Kaitaia Awaroa Road RP 28450 - 30140		Project deferred by NTA.
2023/24 Seal Extensions:		
Ruaroa Rd RP 3008-5681	Completed drainage. Commenced pavement works.	Run in metal, stabilise and seal in sections.

Reseals

<u>Length Completed Feb 2024</u>	<u>Length Outstanding FY 2023/24</u>
<ul style="list-style-type: none">1085m completed	
<u>Sites Completed Feb 2024:</u>	
Awaroa Rd 0-1085 Awaroa Rd 1085-1250 (Partial)	



Pre reseal repair ready for stabilising on West Coast Rd



Safety improvement works at Kaitia Awaroa Road (Pukepoto)



Safety improvement works at Kaitaia Awaroa Road (Pukepoto)



Ruaroa Rd Seal Extension - Pavement Overlay in progress



Sommerville Ave Stormwater Upgrade and Pavement Rehabilitation - New Seal

Footpath Renewals & New

<u>Length Completed Feb 2024</u>	<u>Length Outstanding FY 2023/24</u>
<ul style="list-style-type: none"> 130m 	
<u>Sites Completed Feb 2024:</u>	
<ul style="list-style-type: none"> Cable Bay Block Road 	

Health and Safety

- 56 Leadership safety actions were completed, documenting safety conversations between our leadership team and crews.
- Safety improvements suggestions were documented, including installing additional radios in equipment to improve site communications.
- No H&S Training completed this month.
- No injuries occurred this month.

<u>Type</u>	<u>Number during period</u>	<u>Number to date</u>	<u>Days since last incident</u>
LTI	0	4	91
MTI	0	2	776
FAI	0	0	1976

Warren Gore
Kaitaia Branch Manager

Freya Coppins
Kaitaia Construction Manager